

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
On Going Works								District Jammu
R&B Department								
Bridges								
1	187 Mtr span Meera Mandrian Bridge over River Chenab Akhnoor Original 2182.00	Akhnoor	2425.43	10/2008	3/2011	2161.00	435.43	Main Bridge Pier P1 and P2 completed incl pier caps Abutments A1& A2 completed incl abutment caps End SpanA1-P1 completed End span A2-P2 completed Segmental casting with gantry from piers P1 and P2 in progress. Approach road 1.5 K.M long: Earth work,walling & C.D works in progress
2	414.70 mtr Prestressed bridge on Tawi at Manova Kathar Akhnoor	Akhnoor	1919.29	Mar-04	3/2011	1990.00	-70.71	1 Bridge completed except bearing coat. 2 Cont of Toe wall 99% completed 3 Embankment 98% completed 4 Pitching on slopes 98% completed. 5 WBM work in 135 Mtr length completed
3	Const of 18 Mtr span RCC Bridge RD 825-900 on Jhajjar Kotli Badsoo Road	Nagrota	160.28	Oct-01	4/2010	127.47	32.81	Bridge completed except wearing coat.

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
4	Improvement & upgradation of left and right approaches on Badsoo Bridge Jajar Kotli			Dec-09	Nov-10	0.00	0.00	Earth work in left & right approaches completed Retaining wall 40Mtr Retaining wall in PCC completed One no Hume pipe culvert completed PCC filling behind abutment under left & right approaches completed WBM work 100% completed Breat wall & drains 100% completed
5	Const of 750 mtr span Four lane Bridge over River Tawi at Jammu (IVth Bridge)	Gandhi Nagar	15133.00	Dec-09	Nov-12	2520.00	12613.00	7 no wells completed and plugged Sinking of 5 wells in progress Total commulation sinking of 12 wells 180 mtr completed Sub structure of 5 piers & 2 abutments completed Work of superstructure A3-P3 & P6-P7 in progress Earth work filling for road portion 70% completed Filling of guide bond 60% completed. Pitching on side slopes U/S guide bund A4 side in progress
6	260 Mtr Span Foot Suspension Bridge at Katal Batal over Tawi Jammu Original cost 658.76	Nagrota	670.95	Jan-10	Jan-13	385.24	285.71	1 Right side abutment RCC 95% completed 2 Wind guy down stream right side 100% completed. 3 Wind guy up stream 100% completed 4 Anchor block started L.H.S of river 5 Both wind guyes completed. 6 Anchor block 90% completed

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
7	Lawers Chambers at Court complex Rs.1071	Jammu west	1865.00	Dec-05	Mar-12	200.00	1665.00	1 Lower Ground Floor a 34 chambers stands completed & handed over Slab for 17 Nos chambers in U.G.F laid Shuttering for 8 Nos chambers in progress
8	Const of 2 Nos Alternate entries		35.74					Drawings ready
9	Attrium Loby in Distt court complex Jammu	Jammu west	108.51	Jun-07	Mar-11	108.00	0.51	All RCC work stand completed in all respect . Work for fabrication hoisting of steel trusses in progress
Total			22318.20			7523.71	14794.49	

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
Health & Medical Education.								
1	Construction of Guest House at Medical College, Jammu.	Jammu west	212.90	3/2005	Mar-10	212.78	0.12	Building completed and inaugurated on 19-5-2010
2	Const of 200 Beded additional ward block for Paediatrics at SMGS Hospital Jammu	Jammu East	1937.75	Jul-05	12/2008	1937.75	0.00	Building completed and inaugurated on 27.7.2010,external development completed except demolition of PP centre,this has to be taken up after occupation of main building
3	Upgradation of canteen SMGS Hospital	Jammu East	23.60	Dec-09	3/2010	11.56	12.04	Work completed

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
4	Govt Hospital Sarwal Original cost Rs.710.00	Jammu west	836.00	May-07	Jun-10	710.00	126.00	Building completed Electro mechanical works completed except DG set medical gases & fire fighting etc. Building inaugurated by Honable Minister for Health Horticulture & floriculture on 7-8-2010
5	O.P.D Block at Govt Hospital Gandhinagar	Gandhi Nagar	1041.35	Jan-06		1075.39	-34.04	Building completed in all respects and handed over to project authority
6	Dental College Rehari Jammu Academic block=780.5 Hostel block 580.50 Residential accomodation=422.50	Jammu west	1808.00	Feb-06	12/2007	1387.50	420.50	1Academic block,Hostel block completed and handed over to P/A on 29-6-2010 by Honble C.M Residential Accomodation Principal quarters completed Finishing work in progress
6a	Parking Area at Dental College Jammu	Jammu west	29.35	Dec-09		29.25	0.10	Completed

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
6b	Dental Hospital Jammu		3160.00	Apr-10	Mar-13	1659.39	1500.61	1 RCC footing of main building 98% completed 2 RCC slab of lower basement floor 75% laid. 3 RCC/R/wall in progress. 4 Earth work of Nallah in progress
7	Upgradation of Emergency Block GOVT Medical College Jammu	Jammu West	910.70	Jun-07	12/2008	910.70	0.00	Building completed AND INAUGURATED on 29/7/2010
8	Const of Psychiatrics Centre at GMC Jammu Original cost = 1235.39	Jammu West	1256.38	Mar-10	9/2012	1123.58	132.80	Left portion: Finishing work in progres Right Portion: Plaster work in progress in first floor.POP and flooring in progress in ground floor
9	Const of Indoor Stadium at Govt Medical college Jammu Original cost : 148.00		185.25	Nov-10	Jun-12	150.00	35.25	Columns raised upto slab level.

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
10	Const of yoga Centre Hall at Guest House Medical college		42.32	Dec-10	6/2011	20.00	22.32	Shuttering for slab in progress
11	Const of Drug store at Govt Medical College Jammu					92.36		New work
12	Const of P.H.C at Mishriwala (State sector)		171.00	Feb-10	Dec-11	100.00	71.00	Plaster work interior completed and exterior in progress Sanitary work in progress
13	P.H.C at Sohal Akhnoor 175.00Original		215.00	Apr-10	Dec-11	60.85	154.15	Brick work of 1st floor in progress

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
14	P.H.C at Kerri Jammu	Nagrota	187.00	Mar-10	3/2012	55.71	131.29	Ground floor slab laid Plaster work completed Stone concrete in progress Brick work of first floor upto slab level completed Garrage & mortuary brick work upto slab level completed. First floor slab shuttering in progress
15	Allopathic Dispensary at Nagrota (NABARD)	Nagrota	95.20	Apr-10	12/2011	28.37	66.83	Structure completed. Plaster work completed.
16	P.H.C at Bhalwal Brahmna Akhnoor		281.80	Jan-11	Dec-12	50.00	231.80	Foundation work in progress
			12393.60			9615.19	2870.77	

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
	Education Department.							
1	G.G.M. Science College Jammu							
a	Multipurpose Hall (Auditorium)		100.00	11/2005	Mar-10	100.00	0.00	Building completed and ready for inauguration
b	Const of Office block for evening shift at GGM Science College Jammu		81.60	11/2007	Jun-08	29.34	52.26	work suspended for want of acceptance of revised proposal & release of funds.
c	Renovation of six lecture rooms		8.52			8.52	0.00	Brick work, flooring, wood work in progress
d	Repair/Renov/Face lifting of existing college building		21.47			21.47	0.00	Distemper, painting brick work in progress
e	Repair of boys hostel		12.75			10.00	2.75	Painting distemper wood work in progress
f	Establishment of Gym/Health centre		14.56			14.56	0.00	Land not identified
g	Repair/renovation of Existing lab		12.84			10.00	2.84	Flooring painting in progress

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
h	Face lifting of existing college building (Poloura college in old complex of Jammu University)		5.00			5.00	0.00	Work completed
2	Const of Allied works at Govt Degree College Akhnoor		162.30	10/2007		162.30	0.00	Work completed except premix carpet
2a	Additional Accomodation		71.00			71.00	0.00	
	Women College Gandhi Nagar							
a	Govt Women college Gandhinagar Additional class rooms		108.00			75.00	33.00	Foundation work in progress
b	Repair/renovation of old Arts block		10.82			10.00	0.82	Wood work in progress
c	Wash room for girls		15.00			15.00	0.00	Foundation work in progress
d	Repair/renovation of laboratories		20.90			20.90	0.00	Wood work Road lining in progress

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
	SPMR college of Commerce							
a	Repair /renovation of Electric block of old GCET to be taken over by College		15.50			15.00	0.50	Painting,Mud mat phuska wood work in progress
b	Repair/renovation of Zowharwar block		22.70			22.70	0.00	Painting,Mud mat phuska wood work in progress
	Govt Women college Parade							
a	Repair & renovation of Women college parade					78.95	-78.95	work started
	Govt Degree college Bishnah							
	Wash room/Toilet block		10.00	3/2011	Jul-11	0.00	10.00	Mud mat,cement concrete work in plinth completed
	M.A.M college works							
a	Repair & renovation main building		25.00			25.00	0.00	Out of 12 lect rooms six completed
b	Septic tank/water tank		4.32			4.22	0.10	Septic tank completed except tank
c	Repair of hostel block		5.00			5.00	0.00	Sanitary completed.Repair in progress

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
d	Repair of Library block		5.00			5.00	0.00	Wood work in progress
e	Upgradation of science block		5.00			5.00	0.00	Painting work in progress
f	Dev of play field		5.00			5.00	0.00	Dressing,levelling,supply of good earth in progress
g	Common room/wash room for Girls		14.25			14.25	0.00	Earth work completed.Mud mat laid

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
TECHNICAL EDUCATION								
5	Const of ITI for Women Jammu Under Centrally sponsored scheme		111.55	Apr-06		108.32	3.23	Work completed
Higher Education Works.								
6	Govt. College of Engineering & Technology Phase-1, Jammu RS2001		5996.00	Nov-01	Mar-12	3013.79	2982.21	<p>Phase-1 Completed and handed over(Since 2006) Air conditioning computer block completed Air conditioning lecture block in progress</p> <p>Phase 2nd: Electric sub station works to phase 2nd blocks,U.G/O.H.T,front wall & gate,internal road,footpath,Rotories & parking in progress</p> <p>Mech Engg.block : completed and handed over</p> <p>Work shop block: RCC footing & columns upto plinth level completed .Plinth beam in progress.Re-filling in progress.Columns in progress</p>
Kendriya Vidyalaya Works Jammu.								
7	Const of primary school building K.V 1st Jammu		178.65	Jun-05	Mar-08	141.00	37.65	Work completed except for minor Finishing works.
			7042.73			3855.77	3186.96	

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
Other Departments								
Fisheries Deptt Works								
1	Const of Fish Market at Narwal Jammu	Gandhinagar	52.80	3/08		25.00	27.80	1 RCC slab of 8 no shops & bathrooms completed. 2 Fixing of tiles completed. 3 Boundry wall work in progress 4 work held up for want of funds from P/A
Forest department								
2	Allied Works of Forest Protection Force		65.02	Dec-06		65.02	0.00	Work completed
IMPA Works								
3	Const of IMPA complex at Sidhra Adm Block		1005.39	Apr-05	Jun-10	544.80	460.59	1 Painting work exterior and interior in progress completed 90% 2 Aluminium structural glazing completed 95% 3 Levelling of ground and land development in progress 4 Dome work completed 5 Road work in progress
a	Hostel Block						0.00	Completed upto plinth level.
b	Approach road from N.H to IMPA		80.00	Apr-10		80.00	0.00	Premix work in progress

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
Revenue Department								
4	Divisional Commissioner Office Complex	Gandhinagar	1247.00	11/2007		1088.54	158.46	Building completed except furniture
Public Service Commission								
5	Construction of Public Service Commission office Jammu A Academic Building Original cost 1311.55	Jammu west	1936.00	3/08	3/10	1853.00	83.00	Building completed & inaugurated by Hon'ble C.M on 29-4-2010
	Guest House				12/10	0.00		At finishing stage shall be completed by March 2011
	Staff Quarters				12/10	0.00		Two Room Quarter Brick masonry of first floor in progress

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
Animal Husbandry Deptt								
7	Slaughter house Khanpur Nagrota	Nagrota	153.00	3/08		0.00	153.00	1 Levelling of ground for slaughter house one 60% completed and 2nd 30% completed Excavation of trenches for house no one completed and mud mat laid Steel reinforcement of columns 60% erected Fabrication of steel columns 95% completed for both houses Further work held up
Deptt of Youth Services & sports								
8	const of Indoor complex/Rifle range cum play field at Nagrota	Nagrota	649.00	1/09	Subject of availablility of funds	150.00	499.00	1 Finishing in progress for indoor shooting range 2 Outdoor shooting range in progress 3 Covered pavilion stand foundation laid. 4 Superstructure and columns in progress, work held up due to dispute with J.D.A
Sanik Welfare Board								
9	Auditorium block at Sanik school Nagrota	Nagrota	267.27	1/10	8/11	154.75	112.52	Fabrication of tubular steel truss completed and erection in progress Plaster inside & outside completed 50% (Ground Floor) Brick work in First Floor is in progress

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
10	Roof Treatment over sanik school Nagrota	Nagrota	16.20	1/10	3/10	15.88	0.32	Work completed
11	Panchayat Bhawan at Rail Head Complex Jammu 44.00 Original		148.64	2/88	10/11	69.00	79.64	Structure already completed in 1989-90 boundary wall of complex with gate completed Dismantalling of brick work and old doors/windows completed Cement concrete work in ground floor plinth completed Partition wall incl fixing of doors frames in progress RCC work in beams in progress P.V.C work/G.I work in progress
		Total	5620.32			4020.99	1494.69	