

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
	R&B Department.							District Kathua
1a	242M Span Bridge over Behni Nallah at Ludnoo on Dhar Duggan road km2nd Billawar	Billawar	629.50	04/2003	Jun-08	624.55	4.95	1 Bridge completed except bearing coat Bridge inaugurated by honble C.M
b	Const of Approaches	Billawar	205.45	11/2008		0.00	205.45	Earth work done on right side RD.775-825 completed Earth work in left side approach RD 0-425 part work completed
2	Const. of 311M Span bridge over Bagh Nallah on road Sanjimore to Khourpunu km 8th Incl approaches CRF	Hiranagar	1239.25	Mar-04	Jan-10	1187.80	51.45	Bridge completed Approaches completed Pitching of side slopes of right side completed & left side in progress
3	220 Mtr Span Foot Suspension Bridge over Nallah Ujh near Guddu Flail	Billawar	1208.80	Oct-10	Oct-12	90.82	1117.98	Survey soil investigation completed Load tesing in progress Guide bund completed Abutment earth work in progress

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
4	132 Mtr span Motorable Bridge over Nallah Bheeni including approaches at Beril in Billawar	Billawar	649.10	Sep-10	Sep-12	40.00	609.10	Left hand side & right hand side abutment: completed upto RCC cap completed. Centre pier completed Approach road work in progress
5	Const of 311 M span Bridge over Tarnah Nallah at Mangloor	Billawar	1718.00	Feb-10	Mar-12	350.00	1368.00	Pier No P1 to P7 completed upto pier cap level. Concreting of pier A1 & A2 in progress 5 Pier caps completed
	Total:-		5650.10			2293.17	3356.93	

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
	Health & Medical Education.							
	New District Hospital Kathua		2525.48	2/03	completed	2055.41	470.07	1 Work of IPD Block, OPD Block,Registration block and Ramp completed and inaugurated by HCM on 11-2-2010. Addition/alternation work of IPD/Diagnostic block completed
a	Interior roads,parking etc				Dec-10	0.00		Earth work /metalling premixing on road net work sidedrain completed,Plateform 70% including turfing completed..Earth/GSB WBM work for internal road net work in progress
b	Kitchen/Laundry Block				Jun-10	0.00		Superstructure raised upto lintel level. Shuttering in progress
c	Allied works				Dec-10	0.00		1 Internal drainage 70% completed.Landscaping, sump tank,electric transformer,generator set, AC, water supply, elevator, spectrum spray, wall cladding, POP, water proofing, Godrej furniture, etc part work completed
d	Asstt Surgeon Qtrs				3/10	0.00		Both blocks completed and inaugurated by Hon"ble minister

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

Rs. in Lacs								
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
e	Medical suptt quarters				3/10	0.00		G.F & F.F slab laid.Plaster work completed.Flooring vetrified tiles completed finishing work in progress
f	Para medical staff qtrs				3/10	0.00		Supestructure G+2 completed.Internal plaster completed external plaster completed(2 Nos blocks). Vetrified Flooring completed Wood work of Almirah in progress Finishing work by way of wall putty/POP/completed. Tile grouting of slab completed Painting work in progress
g	ISM block					0.00		Fixing of wall tiles in progress
h	Renovation of Existing IPD ward		70.00	12/10	2/11	15.00		SNCU completed. Renov. Of old block in progress Supdt office block completed except finishing by way of painting
Total:-			2595.48			2070.41	525.07	

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
Education Department.								
1	Adm Block Govt Degree College Kathua		124.00			109.35	14.65	Canteen work in progress
	Wash Room/ Canteen/ Harbarium		29.22				29.22	
	Govt Women Degree College Kathua		53.82				53.82	Canteen work in progress
	Govt Degree College Basoli		12.07				12.07	
	Govt Degree College Billawar		32.92				32.92	Yet to be started
	Govt Degree college Bani		10.00				10.00	Yet to be started
2	Degree College Hiranagar	Hiranagar	494.76	11/06	Dec-09	493.08	1.68	Main building completed and handed over, Boundary wall: mWork on rear side of college held up for want of demorcation of land boundary
3	Multipurpose Hall		292.00	Dec-10		60.00	232.00	Foundation completed Erection of columns in progress

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

Rs. in Lacs								
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
4	Additional & Alteration of Guest house at Degree college		13.00			5.00	8.00	Work in progress
5	New Polytecnic College at Kathua		1502.80				1502.80	Earth work in progress
	Total		2564.59			667.43	1897.16	
Social Welfare Deptt								
1	Schedule Caste Boys Hostel Kathua.	Kathua	170.00	7/2004 50 beds handed over 3/2007 (50 Beds)	3/2007	103.81	66.19	Ground floor handed over

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
	Fire service Department							
2	Fire Service Station Kathua	Kathua	65.00	12/2008	Sep-10	65.00	0.00	Building completed & handed over
	Excise Deptt							
3	Const of New Toll Plaza Lakhanpur Rs 2306.79	Kathua	3007.91	6/08	Mar-11	2378.45	629.46	
a)	Main Office Block					0.00		a) Main building complete except minor finishing items. b) 9 Nos booths for trucks/cars completed except fixing of doors windows & electri fitting which are in progress. c) Approach yard before trucks bays complete upto first layer of shingling. d) Drains along main building in progress.Fire hydrants work 7 under ground water tank in progress
b)	Recreation building					0.00		Finishing items by way of painting,grinding/polishing of kota stone flooring,fixing of doors & windows,steel railing,sanitary & electri works which are in progress
c)	Animal Husbandry building					0.00		Building complete except grinding,polishing of kota stone flooring,painting,sanitary/electric worls in progress.Flooring in animal shed completed.Railing in progress

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
d)	Driver Shelter					0.00		
e)	Dhabas					0.00		Work completed except electric works and fixing of doors/windows
f)	Toilet Block					0.00		Structure of 4 No toilets completed. Plaster work completed Sanitary in progress Wall/floor tiles in progress Doors/window frames fixed.90% work completed
g)	Parking of trucks					0.00		Const of drains and Kerb stones in progress GSB work in progress WBM grade-11 and III completed 95% Black Topping completed 80%
h)	Boundary wall					0.00		95% work completed. Grill fixed. Finishing in progress

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
i)	Sub station					0.00		Sub station work i.e installation of HT line & 2 nos Transformers is being got through PDD and is in progress
Total			3242.91			2547.26	695.65	