

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
								District Kistwar
R&B Department.								
1	Const of 65 Mtr span Motorable Steel Bridge at Lopa	Inderwal	727.35	Aug-10	9/2012	59.00	668.35	L/S abutment in progress Approach in progress
2	Foot suspension bridge at Atholi Padder	Kishtwar	455.70	May-10	Jun-11	50.00	405.70	Foundation stone laid on 11-4-2010 by Honble PWD works minister L/S & R/S approach in progress abutment in trenches in progress
Roads under CRF								
3	Changa Kahal Jugassar Road Km 4th to 16 th R.D 250 (Actual 16 KM) JKPCC .(K.M 4 to 16)= 13 Km upto village Saroo in District Doda	Doda	2525.00	6/2007	8/2012	888.27	1636.73	1 Earth work in progress from km4th to 16th (RD 250) 97% E.W completed 2 Sub structure of 60 Mtr span bridge KM 7th Rd-25 in progress 3 C.D works in K.M 4th to 8th in progress 3 Walling in K.M 4th to 8th in progress. Supply of WBM Km 4th to km 6th in progress

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
4	Gandoh Jai Road Vai Sinoo upto village Rajpura from Km 4th to 18th Length 15 Km District Doda	Doda	2710.00	6/2007	8/2012	1140.54	1569.46	1 Earth work in progress from km4th to 14th(RD-250) 2 C.D Works in Km 4 to 7 km work in progress Walling in Km 4th to 8th in progress about 2400 mtrs completed Bridge trafficable in Km 2nd (wearing coat to laid) Grade cutting in KM 8th * Km 11th RD-500 & Km 11th RD 250 near completion WBM grade 1st in KM 4th progress
5	Const of Batyas Manu Road VIA Chilly from K.M 5th (RD-250) to K.M 23 rd Length 19 K.M PWD (KM 1 to 4th) 4 Km	Doda	3383.00	Sep-08	8/2012	100.00	3283.00	Earth work in Km5th,6th,7th 8th & 10th in progress. Walling in K.m 5th in progress
6	upgradation of Dunadi Bunjwah road (length KM 1st to 13th) 13 K.M	Inderwal	1714.00	Mar-10	Aug-13	290.00	1424.00	Earth work in K.M 1 ,km 2nd,Km ,km3rd 4th, 6th,Km8th, Km 9th & K.m 10th 12th, 13th RD 0-800 in progress walling in K.M 1st ,km 2nd.km 6th 7th,8th,9th & ,km10 th in progress

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
7	Const of Road From Singhpora to Singhpora Tonnel point lenth 6th Kms	Inderwal	1110.00	Sep-10	Oct-13	175.00	935.00	Earth work in Km 1st & 2nd RD-125 near completion Work held up due to snow & house/land compensation
8	Improvement & upgradation of Kurya Keswan Road	Inderwal	1936.66	Jul-10	12/2013	340.87	1595.79	1 E/W widening in Km 1st,K.M 2nd,Km3rd,Km 4th,k.M 5th,K.M 6th K.M 7th 8th,Km9th,Km10th in progress Walling in k.m 1st,2nd,5th, 6th & 7th in progress
PMGSY ROAD						0.00		
9	Gandoh Dhadkai road(Stage-1) Pacakage No JK)4-48	Bhaderwah	441.00	May-10	Dec-11	0.00	441.00	E/W in progress in K.M 1st RD-0-475 in progress Further work held up for not release of funds by P/A
10	Parna Bunda road (\$.% K.M) (stage-ii)Pacakage No JK04-73	Inderwal	376.00	May-10	Jun-11	44.15	331.85	E/W in KM 1st & Km 2nd in progress Further work stopped due to clearance of bottlenecks viz houses compensation /trees compensation /forest clearance.
Total			15378.71			3087.83	7563.24	

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
Health Department								
1	Const of District Hospital Kistwar (NHRM Plan) Original 1115.53 Lacs	Kistwar	1752.00	Oct-05	Dec-10	1089.80	662.20	OPD block completed and functional IPD block Completed & ready for handing over Extra dev works be taken in hand Fire fighting system in progress
1a	Compound wall Work					20.00		Demarcation of pheriphary awaited from P/A
2	Const of additional 100 Beded IPD block at New District Hospital Kishatwar		2015.00					sanction awaited
3	Allopathic Dispensary Tagood (Chatroo Block)		194.90			66.62	128.28	Work entrusted to PWD by works minister on 15-8-2010 in presence of DDC Kishatwar and CMO as per DDC No DDCK/4602-20 dt 25-11-2010
4	Allopathic Dispensary at Sohal (Padder) Kishtwar		171.74			21.81	149.93	The construction was entrusted to PWD (R&B) deptt in meeting with Honble work minister and concern M.L.A as per Distt Dev Board meeting decision held on 3-7-2010

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
5	Allopathic Dispensary at Inderwal (Singhpora)		175.09			22.30	152.79	Land identified but not handed over officially Work to be taken in hand
6	P.H.C at Bedgat Massu)Padder)		222.47			0.00		sanction awaited
	Total:-		4531.20			1220.53	3310.67	

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
Education Department								
1	Degree College Kishtwar.							
1	Const of Principal Residence qtr, Guard room & compound wall	Kistwar	107.00	3/2008	3/2011	65.00	42.00	Structure for principal quarters completed. Finishing work in progress Compound wall 1500 rft completed Further work in progress
1a	Additional Accomodation		45.00			45.00	0.00	
2	Degree College at Chatroo	Inderwal	1300.00			0.00	1300.00	Foundation stone laid by honble Education Minister and work minister on 3-7-2010 Land identified but not handed over by the project authority.As informed by Rev authority award in under process
3	Govt Degree College at Kilithran Bhalessa	Bhaderwah	1335.50			0.00	1335.50	1 Site location for const awaited from P/A 2 As intimated,final award under process
4	New Polytecnic College at Kishatwar	Kishtwar	1914.62			0.00	1914.62	As intimated by Rev authority land identified and award is under process

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
5	Const of wash room for boys/Girls at Govt Degree college at Khilhotran		10.00			10.00	0.00	Work could not be taken up due to site selection by P/A
6	Const of two Lecturer rooms,One girls common roomat Gove degree college Kishatwar		65.00	4/2011	3/2012		65.00	
	Total:-		4777.12			110.00	4592.12	

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
	Revenue Deptt							
1	Const of District Administrative complex at Kistwar Original 4071.50 Lacs	Kistwar	4188.00	4/2008	3/2012	1940.00	2248.00	<p>Block 1st(Mini Secretariat) Work completed Finishing work in progress Door windows frames in progress Sanitary fitting nearing completion Tile flooring nearing completion extra deve works in progress.</p> <p>Block -2nd(D.C Office) Plinth beam laid in all blocks slab of central portion laid Left side portion columns raised upto 1st floor Central portion columns raised upto 2nd floor</p> <p>Block 3rd (Mini Sectt) Structure completed Finishing work in progress. Alumunum door/windows shutters in progress. False ceiling nearing completion.</p> <p>Conference Hall work completed and ready for handing over</p>
2	Addition/Alternation and Renovation of Treasury Office at Kishatwar		18.56				18.56	sanction awaited
			4206.56			1940.00	2266.56	