

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
								District Samba
R&B Department.								
1	136.26m Long Span Multi Barrel Box Culvert on Devak Nallah on Nagrota Motian Road	Samba	299.00	5/2006		199.03	99.97	Bridge completed and handed over
Education department								Plaster work in progress.Painting work in progress
2	Const of 8 No Additional Class Rooms in H.S.S Vijapur	Vijaypur	39.65	12/04		25.00	14.65	G.F & F.F structure completed including mummy. Finishing work by way of internal/external plaster & flooring completed.Work held up for want of funds
Animal Husbandry Deptt								
3	Const of Veterinary Dispensary at Beri Kamala (Utter Behni)Samba	Vijay pur	52.00	9/04	Jun-10	49.22	2.78	Ground Floor & First floor structure completed Mummy slab laid,Internal plastering completed External plaster work in progress 95% plinth of compound wall completed. Mud mat in ground floor laid