

GANDERBAL DISTRICT

JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED
STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION
IN KASHMIR DIVISION ENDING MARCH, 2011 (03/2011)

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Received	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9
R & B DEPARTMENT								
1	Motorable Bridge over Jehlum at Shadipora.	Sonawari	1484.00	11/98	6/2011	1230.00	254.00	Substructure of Bridge completed. Superstructure for 3 No. Spans completed. Fabrication work of steel girders for two spans in progress. Earth work on Shadipora side approach 70% completed.
2	Gund Roshan, Narayan Bagh Bridge	Ganderbal	841.03	3/2004	completed	841.03	0.00	Bridge Completed except WBM & BM of approaches.
3	Hari Ganiwan Bridge	kangan	712.00	12/2004	completed	712.00	0.00	Bridge completed & Innagurated on 11/2009 except macadamisation of approaches.
4	Yachama Kangan Bridge	Kangan	784.00	4/2010	Sep-12	150.78	633.22	Abutment A1 completed upto cap level. Toe wall /R.wall/Stone pitching on abutment A1 side completed upto 60%. Pier P1 shaft completed upto 80%. Pier P2 completed upto ground level.Trench excavation / raft foundation for abutment A2 completed. Fabrication of plate girders for Span No.1 in progress.
5	Guzhama Bridge	Ganderbal	2038.00	3/2011		20.00	2018.00	Work in progress.
TOTAL			5859.03			2953.81	2905.22	

GANDERBAL DISTRICT

JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED
STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION
IN KASHMIR DIVISION ENDING MARCH, 2011 (03/2011)

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Received	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9
EDUCATION DEPARTMENT								
1(a)	Degree College Ganderbal	Ganderbal	677.00	Apr-03	completed	677.00	0.00	Work completed & occupied by Education Department.
(b) Additional Works Under Special Plan								
<u>Degree College Ganderbal</u>								
i)	Upgradation of 05 No. Laboratories	Ganderbal	26.47	Mar-09		24.00	2.47	70% work completed
ii)	Coumpound Wall, Chain Link Fencing & External Toilet Block		23.43			23.00	0.43	
iii)	Brick walling on the frent side & right side		14.98			14.98	0.00	
iv)	Steel Foot Bridge		41.85			30.00	11.85	Work yet to started
v)	Repair / Renovation of U shaped Building in old Campus for Arts Faculty		15.50			15.00	0.50	Work yet to started
2	Protection Wall for Hr. Sec. School Lar.	Ganderbal	38.00	Nov-09	completed	38.00	0.00	Work completed.
Total			837.23			821.98	15.25	

JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED
STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION
IN KASHMIR DIVISION ENDING MARCH, 2011 (03/2011)

								Rs. in Lacs
S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Received	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9
HEALTH & MEDICAL EDUCATION DEPARTMENT								
1	Trauma Hosopital Kanagan	Kangan	731.00	Apr-02	completed	731.00	0.00	Work completed & handedover. Central Heating completed.
2	District Hospital Ganderbal 100 Beds= 2678.00 200 Beds= 5256.00	Ganderbal	5256.00	Sep-09		700.00	4556.00	Block "A" (Emergency) Foundation by way of pilling, pile cap plinth beam completed. Columns for G/F 90% completed. Filling in plinth 90% completed. Block B (IPD) Foundation by way of pilling, pile cap plinth beam completed. Columns for G/F in progress. Filling in plinth 90% completed. Block "C" (OPD) Foundation by way of pilling, Pile cap plinth beam completed. Plinth beam completed. Filling in plinth 90% completed. Extension Block :- Pilling work completed. Pile caps in progress. Service Block:- Pilling work in progress.
Primary Helath Centres								
1	Primary Health Centre Wussan	Kangan	202.00	Aug-03	completed except Residential Block	201.99	0.01	Main building completed & takeover by Health Deptt. Residential Block:- land not available.
Total			6189.00			1632.99	4556.01	

GANDERBAL DISTRICT

JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED
 STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION
 IN KASHMIR DIVISION ENDING MARCH, 2011 (03/2011)

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Received	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9
J.N. VIDALAYAS (SCHOOLS)								
1	JNV Hatubura Gandbal Phase II	Ganderbal	582.31	Dec-06		211.67	370.64	<p>Dormantry 1:- G/F slab laid. B/W completed. Plaster work in progress. Columns for 1st floor 80% completed.</p> <p>Dormantry 2:- F/F slab laid. Columns in 2nd floor completed. Brick work in G/F in progress. Shuttering for F/F slab in progress.</p> <p>Dormantry 3:- Pilling work 65% completed. Breaking of pile heads completed. Pile caps in progress. Work held up change in foundation for 35% area of the building.</p> <p>Staff Qtr.:- Four No's completed.</p> <p>Guest House:- Building completed. Earth work around Guest House & Front Side in progress. Inner road work in progress.</p>
TOTAL			582.31			211.67	370.64	

GANDERBAL DISTRICT

JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED
STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION
IN KASHMIR DIVISION ENDING MARCH, 2011 (03/2011)

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Received	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9

TOURISM DEVELOPMENT DEPARTMENT

1	Migrants Rehabilitation Developemnt of Khir Bhawani, Tulmulla, Ganderbal	Ganderbal	1650.00	Jul-03	Mar-11	1503.58	146.42	One Room Tenament 04 Blocks completed. Prayer Hall, Rain Shutter, Langer, Steel Bridge, Drain inside Temple, Ladies Bathing Gath, Fencing of Approach for main Gate, Renovation of Dharmshalla, Security Langer, Electric Central Room completed. Shops :- completed. Toilet Block :- 3 No's completed. Devri Gath :- completed. Landscaping completed. Grill Work Completed. 03 No. Bridges completed. Septic Tank :- 85% completed.
TOTAL			1650.00			1503.58	146.42	

FIRE SERVICES DEPARTMENT

1	Fire Station Lar Ganderbal	Ganderbal	37.25	Apr-06	Jul-10	37.25	0.00	Building 99% completed & occupied by P/A.
2	Command Office for Fire & Emergency Services Ganderbal	Ganderbal	89.50	Jan-11		20.00	69.50	Brick work in Superstructure for G/F in progress.
3	Fire Station Safapora	Sonawari	52.50	Jun-08	Dec-09	52.50	0.00	Building completed & ready for handigover.
TOTAL			179.25			109.75	69.50	

GANDERBAL DISTRICT

JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED
 STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION
 IN KASHMIR DIVISION ENDING MARCH, 2011 (03/2011)

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Received	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9

YOUTH SERVICES & SPORTS

1	Physical Education College Gadoora Ganderbal	Ganderbal	3039.04			450.00	2589.04	Work yet to be started.
---	--	-----------	---------	--	--	--------	---------	-------------------------

TOTAL

3039.04

450.00

2589.04