

## SRINAGAR DISTRICT

**JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED**  
**STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION**  
**IN KASHMIR DIVISION ENDING MARCH, 2011 (03/2011)**

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9
<b><u>R &amp; B DEPARTMENT</u></b>								
1(a)	Dalgate Bridge. Phase 1st	Sonwar	907.58	3/2003	Completed	<b>858.00</b>	<b>49.58</b>	Bridge completed.
(b)	Phase 2nd	Sonwar	1338.45	6/09	12/2011	<b>400.00</b>	<b>938.45</b>	Pilling / Foundation from P15 to P31 completed. Substructure by way of bracing beams 88% completed. Timber pilling / Plateform from P-32 to P-34 in progress. Staging for superstructure for first 2 Spans completed & next 3 Spans in progress.
(c)	Extension of Carriage Way	Sonwar	275.93	6/09	Completed	<b>210.00</b>	<b>65.93</b>	85% work completed. Clearance of Mulba 95% completed. Electrification by way of providing street lights completed.
2	Mujgund at Tengpur	Batamaloo	1220.00	10/2005	Sep-11	<b>1060.00</b>	<b>160.00</b>	Deck slab of all four Spans laid. Railing & foot path / expansion joints in progress. Approach on both sides in progress.

## SRINAGAR DISTRICT

**JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED**  
**STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION**  
**IN KASHMIR DIVISION ENDING MARCH, 2011 (03/2011)**

								Rs. in Lacs
S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9
3	Palpora-Shaltang Bridge (NABARD)	Batmaloo	1165.40	11/2008	Mar-12	<b>615.00</b>	<b>550.40</b>	Pile foundation 100% completed. Well W1 completed. Well W2 70% completed & Well W3 50% casting completed. Abutment A1 completed. Staggering A1,P1 in progress. A2 pile foundation completed. Pile cap in progress.
4	Barbarshah Bridge	Haba-Kadal	350.00			<b>25.00</b>	<b>325.00</b>	Survey completed. Utilities not shifted yet.
5	Foot Bridge Palpora	Batmaloo	305.00	10/2010	Mar-12	<b>104.00</b>	<b>201.00</b>	Excavation for right abutment completed. Island P1 completed. Test pile & verticle load test completed. Pilling of right side abutment in progress.
6	Moulana Azad Bridge	Sonwar	164.00	9/2010	Dec-11	<b>100.00</b>	<b>64.00</b>	Test Pile & Timber piling for working platform completed on Golf Course Side. For Sonwar side foot bridge piling on JK Bank side completed & on opposite side is in progress. Pier on Sonwar side in progress. Steel Girder fabrication in progress.

## SRINAGAR DISTRICT

**JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED**  
**STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION**  
**IN KASHMIR DIVISION ENDING MARCH, 2011 (03/2011)**

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9
7	Zainakadal Bridge (Under CRF)	Zainakadal	892.00			30.00	862.00	Store shed, Watch & Ward Shed & Site Office 90% completed.
8	Malroo Bridge (Under CRF)	Batamaloo	1621.00	8/2010		140.00	1481.00	22 No. working piles completed for end abutts. & 1 No pier completed. 2 No. Islands for well foundation completed & 3rd Island in progress. 1 No. Well curb laid & 1 No Well Steining in progress.
9	Zero Bridge (Under CRF)	Amirakadal	1215.00			30.00	1185.00	Work not started because of non shifting of utilities.
<b>TOTAL</b>			<b>9454.36</b>			<b>3572.00</b>	<b>5882.36</b>	

## SRINAGAR DISTRICT

**JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED**  
**STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION**  
**IN KASHMIR DIVISION ENDING MARCH, 2011 (03/2011)**

								Rs. in Lacs
S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9
	<b>OTHER WORKS (R&amp;B)</b>							
1	Engineering Complex at Raj Bagh, Srinagar.	Amirakadal	1160.00	10/96	12/2011	<b>771.59</b>	<b>388.41</b>	2 No. Block's already completed & handedover. Block 3rd G/F completed & taken over by PMGSY Deptt. Remaining floors structurally raised part finishing done in 1st floor & partly occupied by PMGST / R&B Deptt.
2	Legislative Assembly Complex at Srinagar.	Batamaloo	3714.00	Aug-07	12/2008	<b>3714.00</b>	<b>0.00</b>	Work completed & occupied by P/A.
3	Extension of Ziyarath Naqashband Sahib Shrine at Roshnagar Mohalla	Khanyar		Dec-10		<b>300.00</b>	<b>0.00</b>	Repairs to floor work of existing Shrine completed. Foundation work of extension of Shrine on east side completed. Boulder filling in foundation completed. External repair work in progress.
4	Peer Dastgeer Sahib Shrine at Khanyar	Khanyar	689.00	Jun-10		<b>300.00</b>	<b>389.00</b>	Foundation work completed. Column work in G/F completed. G/F slab laid. F/F columns in progress.
<b>TOTAL</b>			<b>5563.00</b>			<b>5085.59</b>	<b>777.41</b>	
<b>GRAND TOTAL</b>			<b>15017.36</b>			<b>8657.59</b>	<b>6659.77</b>	

**JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED**  
**STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION**  
**IN KASHMIR DIVISION ENDING MARCH, 2011 (03/2011)**

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9

**EDUCATION DEPARTMENT****Higher Education Department**

1(a)	Science Block at Gandhi Memorial College Sgr.	Khanayar	267.00	Apr-10	Dec-11	100.00	167.00	Ground Floor Slab laid.
(b)	Renovation of Gandhi Memorial College at Srinagar.	Khanayar	71.00	Mar-09		50.00	21.00	Civil work completed. Electrification completed.
2	Addl. Item (Wardroobs / Almonium Chamber etc. at State Institute of Education.	Batamaloo	14.68	Nov-08		13.00	1.68	80% work completed.
3(a)	Hostel Block Islamia College Sgr	Zadibal	309.00	Nov-07	Completed on 06/2010	290.00	19.00	Work completed & ready for handingover.
(b)	Deveri Stone Gate	Zadibal	12.40	Dec-08		0.00	12.40	Work completed.

**JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED**  
**STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION**  
**IN KASHMIR DIVISION ENDING MARCH, 2011 (03/2011)**

								Rs. in Lacs
S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9
(c)	Lecture Theater Block	Zadibal	168.50	Jan-09	Mar-11	97.00	71.50	Framed Structure completed including steel truss/ CGI roofing. Finishing work 90% completed.
	Original Cost = 67.00 Lacs							

**Additional Works****(Under Special Plan Assistance)****(d) Islamia College Srinagar**

i)	Devri Stone Gate	Zadibal	13.11	Mar-11		0.00	13.11	60% work completed.
ii)	Ren. of Lecturer Theater & Laboratories		14.50	Mar-11		0.00	14.50	80% work completed.
iii)	Common Rooms for Girls							
iv)	Washroom for Female Students		20.00	Mar-11		0.00	20.00	15% work completed
v)	Basket Ball & Badminton Court							
vi)	Installation of fibreglass, Basket ball polls etc.		12.57			0.00	12.57	Work yet to started

**4 Women's College Nowakadal Sgr.**

(a)	Face Lifting of the College		6.84	Mar-11		6.84	0.00	Work in progress.
-----	-----------------------------	--	------	--------	--	------	------	-------------------

**JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED**  
**STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION**  
**IN KASHMIR DIVISION ENDING MARCH, 2011 (03/2011)**

								Rs. in Lacs
S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9
(b)	Internal repair / Renovation of College Buildings		10.00	Mar-11		10.00	0.00	Work in progress.
(c)	Repair of Sanitary		4.82	Mar-11		4.82	0.00	Work in progress.
(d)	Repair / renovation of Badminton Hall		10.24	Mar-11		10.24	0.00	Work in progress.
(e)	Repair / Renovation of Bathrooms		7.21	Mar-11		7.21	0.00	Work in progress.
(f)	Repair / renovation of Canteen Path		6.50	Mar-11		6.50	0.00	Work in progress.
(g)	Internal electrification of College Building		14.62	Mar-11		14.62	0.00	Work in progress.
<b>5</b>	<b><u>S.P College Srinagar</u></b>							
(a)	Up-gradation / repair of Labs	Amirakadal	5.00	Mar-11		5.00	0.00	Work in progress.
(b)	Toilet Block for Electronic Deptt		3.30	Mar-11		3.30	0.00	Work in progress.

**JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED**  
**STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION**  
**IN KASHMIR DIVISION ENDING MARCH, 2011 (03/2011)**

								Rs. in Lacs
S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9
(c)	Conversion of Hall into Conference room with facilities for toilet block		9.60	Mar-11		9.32	0.28	Work in progress.
(d)	Repair / renovation of Old Buildings		18.04	Mar-11		18.00	0.04	Work in progress.
(e)	Extension of Canteen Block		9.92	Mar-11		9.92	0.00	Work in progress.
6	<b><u>New Womens College Sgr.</u></b>							
(a)	Additional Class Rooms	Amirakadal	127.65	Mar-11		0.00	127.65	Work yet to be started.
(b)	Washroom for Girls		10.00	Mar-11		0.00	10.00	Work yet to be started.
			<b>1146.50</b>			<b>655.77</b>	<b>490.73</b>	

**JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED**  
**STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION**  
**IN KASHMIR DIVISION ENDING MARCH, 2011 (03/2011)**

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9

**TECHNICAL EDUCATION DEPARTMENT**

1	Renovation/ Extension of Lib. At K.G. Polytechnic Sgr.	Amirakadal	99.71	Jun-05	Mar-11	94.68	5.03	Renovation work 5% completed only some items to be completed for library finishing items are to be completed. <b>Principal's Office</b> extension completed except sky light & 6mm Ply (Rough ceiling) which is in progress.
---	---	------------	-------	--------	--------	-------	------	---

**TOTAL****99.71****94.68****5.03**

## SRINAGAR DISTRICT

**JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED**  
**STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION**  
**IN KASHMIR DIVISION ENDING MARCH, 2011 (03/2011)**

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9
<b><u>HEALTH &amp; MEDICAL EDUCATION DEPARTMENT</u></b>								
1	Dental College at Shireen Bagh. Srinagar.	Iddgah	4127.00	Jan-94	Aud. 31-7-09 Block 6th 12/2010	<b>3054.88</b>	<b>1072.12</b>	Block I to VI & Ancillary Blocks, Registration Block & Water Sump 2 No. completed. Block VIth Fire fighting extinguishers installed. Central Heating for Block IV & V completed. Recreation Block:- Truss work completed. Finishing work in progress.
2	Radiation Oncology Block at SMHS, Srinagar.	Iddgah	602.00	Feb-06	completed	<b>602.00</b>	<b>0.00</b>	Work completed.
3	Remodelling Block "A" for Nursing College at Shireen Bagh Sgr.	Iddgah	898.50	Jul-07	completed	<b>772.00</b>	<b>126.50</b>	Building completed Rig bore for water supply & lift work pending.
4	JLNM Hospital Rainawari, Srinagar OPD = 704.90 IPD = 4245.67 Lift OPD = 14.00 Staff Qtr. = 340.89 Misc. = 462.28	Khanyar	5767.00	Nov-96		<b>2694.33</b>	<b>3072.67</b>	Phase 1st Completed. Phase 2nd Structural work completed. Finishing work & Service Work in progress. Bridge between on OPD Block & IPD Block completed. Part of IPD Block completed as directed by Director Health Services.

## SRINAGAR DISTRICT

**JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED  
STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION  
IN KASHMIR DIVISION ENDING MARCH, 2011 (03/2011)**

Rs. in Lacs

<b>S. No.</b>	<b>Name of the Work/ Project</b>	<b>Constituency</b>	<b>Estimated Cost</b>	<b>Date of Start</b>	<b>Anticipated Date of Completion</b>	<b>Total Funds Released</b>	<b>Balance with Project Authority</b>	<b>Physical Status</b>
<b>1</b>	<b>2</b>	<b>3</b>	<b>4</b>	<b>5</b>	<b>6</b>	<b>7</b>	<b>8</b>	<b>9</b>
5	Boys Hostel Building Dental College Bemina	Batmaloo	1070.52	Oct-07	Dec-11	<b>1051.30</b>	<b>19.22</b>	Leg "A" Building roofed finishing work in progress. Leg "B" Plastering work in progress Res. Flats Ground Floor columns in progress.
6	Girls Hostel Dental College at Shreen Bagh Sgr.	Iddgah	888.97	Feb-10	Jun-12	<b>356.65</b>	<b>532.32</b>	Pilling work completed. Plinth in progress.
7	Additional Block at L.D Hospital Sgr.	Amirakadal	4025.00	Sep-08	Nov-11	<b>1726.00</b>	<b>2299.00</b>	Concreting of slab 5th 90% completed. Brick work 95% completed. Door / Window frames placed in position. Granite flooring, Bathrooms & Aluminum partitions in G/F i.e OPD 90% completed
8	Sarai Works at SMHS Hospital Srinagar	Idgah	582.50	Apr-09	Sep-11	<b>230.00</b>	<b>352.50</b>	Last slab laid. Truss work to be started. Finishing work in progress.

## SRINAGAR DISTRICT

**JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED**  
**STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION**  
**IN KASHMIR DIVISION ENDING MARCH, 2011 (03/2011)**

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9
9	Residential Qtr. for Register at SMHS Hospital at Srinagar.	Idgah	1184.00	Jun-09	Jun-11	<b>205.00</b>	<b>979.00</b>	Reinforcement for F/F slab in progress.
10	Guest House at Govt. Medical College Bemina.	Batamaloo	835.80	May-09	Nov-11	<b>231.00</b>	<b>604.80</b>	Form work in 2nd Slab in progress.
11	Faculty Rooms over connecting Corridor of OPD /IPD Blocks at SMHS Hospital Srinagar.	Idgah	485.75	Feb-11		<b>50.00</b>	<b>435.75</b>	Site readiness in progress.
12	Girls Hostel Block "B" at Govt. Medical College Srinagar.	Idgah	476.31	Feb-11		<b>50.00</b>	<b>426.31</b>	Site readiness in progress.
<b>Total</b>			<b>20943.35</b>			<b>11023.16</b>	<b>9920.19</b>	

**JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED**  
**STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION**  
**IN KASHMIR DIVISION ENDING MARCH, 2011 (03/2011)**

								Rs. in Lacs
S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9
<b><u>EXCISE AND TAXATION DEPARTMENT.</u></b>								
1	Excise and Taxation Work at Rambagh	Amirakadal	3458.00	Dec-05	Apr-11	2680.61	777.39	Structural part of building completed including roofing civil part of Phase 1st of building completed in full only some minor finishing work is to be done & for Phase 2nd finishing work is to be done & for Phase 2nd finishing work in progress. Basement completed except water proof flooring. Central Heating & Electric Blocks 90% completed.
<b>TOTAL</b>			<b>3458.00</b>			<b>2680.61</b>	<b>777.39</b>	
<b><u>STATIONARY AND PRINTING DEPARTMENT.</u></b>								
1	Construction of Press Complex at Sampora, Pampore.		798.00	Feb-97	Mar-11	423.44	374.56	<b>Store Block:-</b> Building completed electrification & few finishing items yet to be done which shall be completed after eveacuation of Security Forces. <b>Factory Block:-</b> Columns work of F/F completed & slab laid. Brick work of G/F completed & F/F in progress. Interior plastering of G/F completed. Door window frames of F/F procured.
2	Stationary and Office Supplies Complex, Sempora		81.21	Aug-04	completed	80.50	0.71	Building completed.
b)	Phase-II		20.69	Mar-07	Dec-10	20.00	0.69	Kota stone flooring laid. Compound walling completed.
<b>TOTAL</b>			<b>899.90</b>			<b>523.94</b>	<b>375.96</b>	

## SRINAGAR DISTRICT

**JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED**  
**STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION**  
**IN KASHMIR DIVISION ENDING MARCH, 2011 (03/2011)**

								Rs. in Lacs
S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9
<b><u>FOREST DEPARTMENT.</u></b>								
1	<u>Pollution Control Board Works Raibagh, Srinagar.</u>							
	i) Lab. Block.	Amirakadal	459.12	Dec-98	Jun-11	<b>314.63</b>	<b>144.49</b>	G/Fcompleted in all respects incl. electrification & truss work. (Handedover).
<b>TOTAL</b>			<b>459.12</b>			<b>314.63</b>	<b>144.49</b>	
<b><u>GOVT. ART EMPORIUM</u></b>								
1	Emporium Works, Srinagar	Amirakadal	541.67	Nov-02	Completed on 3/2006	<b>338.50</b>	<b>203.17</b>	Main building completed. Central Heating piping completed.
<b>TOTAL</b>			<b>541.67</b>			<b>338.50</b>	<b>203.17</b>	
<b><u>CONSUMER AFFAIRS &amp; PUBLIC DISTRIBUTION DEPARTMENT</u></b>								
1	Consumer Court Complex, Shaheed Gunj Srinagar.	Habbakadal	80.00	Nov-05	Mar-11	<b>78.29</b>	<b>1.71</b>	CGI roofing & tile work in toilet completed. Work stopped due to non-availability of funds.
<b>TOTAL</b>			<b>80.00</b>			<b>78.29</b>	<b>1.71</b>	

**JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED**  
**STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION**  
**IN KASHMIR DIVISION ENDING MARCH, 2011 (03/2011)**

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9

**TOURISM DEVELOPMENT DEPARTMENT**

1	Construction of Shrine for Hazrat Mir Shamus-Ud-Din Iraqi	Zadibal	166.38	Feb-05		113.70	52.68	Minar work to entrance work in progress.
	Phase 2nd		172.00					
<b>TOTAL</b>			<b>338.38</b>			<b>113.70</b>	<b>52.68</b>	

**FIRE SERVICES DEPARTMENT**

1	Fire Station Babdam							
a)	Phase Ist		40.00	Jul-04	Jun-06	40.00	0.00	Phase-I completed and handedover.
b)	Phase IInd		20.00	Jul-04	Jun-06	0.00	20.00	Phase-II foundation work completed.
2	Fire Service Station, Batmalloo	Batamaloo	23.00	Mar-06		11.88	11.12	Work in progress.
<b>TOTAL</b>			<b>83.00</b>			<b>51.88</b>	<b>31.12</b>	

## SRINAGAR DISTRICT

**JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED**  
**STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION**  
**IN KASHMIR DIVISION ENDING MARCH, 2011 (03/2011)**

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9

**FINANCE DEPARTMENT.****Audit., Accounts & Treasuries & Accountancy Trg. School complex at Haftchinar, Srinagar.**

1a)	Main Building/ Office	Batamaloo	489.00	Apr-94	Dec-07			Office Building completed and handed over.
b)	Compound Walling	Batamaloo	11.00		Completed	<b>399.70</b>	<b>100.30</b>	Walling completed.
c)	Accounts / Training School	Batamaloo	222.00	Dec-08	Mar-11	<b>217.77</b>	<b>4.23</b>	Framed structure incl. steel trusses/ CGI roofing completed. Plaster work completed. Sanitary / Plumbing in progress. POP in progress.
d)	Hostel Block	Batamaloo	535.00			<b>31.86</b>	<b>503.14</b>	70% pilling work completed. Work stopped as per the directions of Director Accounts & Tressuries.

**TOTAL****1257.00****649.33****607.67****LIBRARIES DEPARTMENT**

1	SPS Library, M.A. Road, Srinagar	Amirakadal	1734.11	Jun-05	Dec-12	<b>747.62</b>	<b>986.49</b>	From axis 7 to 2, basement & 1st floor structure completed. Slab of 2nd floor in progress. Brick work in progress. Pile work for rest portion of building is in progress.
---	----------------------------------	------------	---------	--------	--------	---------------	---------------	---

**TOTAL****1734.11****747.62****986.49**

## SRINAGAR DISTRICT

**JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED**  
**STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION**  
**IN KASHMIR DIVISION ENDING MARCH, 2011 (03/2011)**

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9
<b>IMPA</b>								
1(a)	IMPA Works Phase-I, M.A. Road Srinagar.	Amirakadal		Dec-04	Feb-10			<b>Phase 1st:-</b> Structure Completed. Finishing work 90% completed. Furnishing yet to be started.
(b)	Phase-II		889.56	Dec-04	Mar-10	<b>779.34</b>	<b>110.22</b>	Phase IIInd:- Barracks / shed, Lav. Block for Security Forces, Face Lifting of IMPA Main building, Developments of Lawns, Compound Wall completed & handedover. Watch & Ward quarter completed except disposal lines which in progress.
(c)	Phase- III			Mar-06				Work completed.
<b>TOTAL</b>			<b>889.56</b>			<b>779.34</b>	<b>110.22</b>	
<b>REVENUE DEPARTMENT</b>								
1	Haj House, Bemina	Batamaloo	1927.88	Nov-05	Phase 1st completed.	<b>1415.00</b>	<b>512.88</b>	<b>Phase 1st:-</b> Comprising of Receptions & Common facility completed. <b>Phase 2nd:-</b> Res. Block CGI sheet roofing (Colour coated) in progress. Brick work, Sanitary fittings and internal finishing work in progress.
<b>TOTAL</b>			<b>1927.88</b>			<b>1415.00</b>	<b>512.88</b>	

**JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED**  
**STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION**  
**IN KASHMIR DIVISION ENDING MARCH, 2011 (03/2011)**

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9

**SAINIK WELFARE**

1	Sainik Bhawan, Batamaloo	Batamaloo	563.17	Oct-05		120.73	442.44	Demolition of old buildings completed. Block "B" raised upto floor 3 level with brick work in some portions completed. Further work heldup due to nonavailability of funds.
---	--------------------------	-----------	--------	--------	--	--------	--------	---

**TOTAL****563.17****120.73****442.44****ARCHIVES & MUSEUMS**

1	Restoration of Hari Parbat Fort	Khanyar	213.00	Jul-06	May-11	200.30	12.70	89% work completed.
---	---------------------------------	---------	--------	--------	--------	--------	-------	---------------------

**TOTAL****213.00****200.30****12.70**

## SRINAGAR DISTRICT

**JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED**  
**STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION**  
**IN KASHMIR DIVISION ENDING MARCH, 2011 (03/2011)**

								Rs. in Lacs
S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9
<b><u>JUDICIAL DEPARTMENT</u></b>								
1	Construction of High Court Complex, Srinagar	Habakadal	427.00	Nov-06	May-11	<b>401.00</b>	<b>26.00</b>	Structure completed. Finishing work in progress. Laying of Canopy in progress. Basement Hall occupied by P/A. Panelling work in Judge Chambres in progress.
2	Lawyers Chambers	Habakadal	599.00	Feb-07	Dec-11	<b>200.00</b>	<b>399.00</b>	Plinth beams laid for Block A,B & C. Ground Floor Columns completed. Brick work in progress.
3	Judicial Academy at Mominabad Srinagar	Batamaloo	533.61	Feb-08	3/2011 Except Auditorium & external Dev. Works	<b>250.00</b>	<b>283.61</b>	RCC framed structure completed. Plaster work completed. Steel Truss 80% completed. Finishing work in progress.
4	Administrative Block Advocate General High Court Srinagar	Batamaloo	126.13	Jan-11		<b>30.00</b>	<b>96.13</b>	Excavation, Soiling, Mudmat & laying of Raft for foundation completed. Septic Tank / Sump completed.
5	Conference Hall at High Court Sgr.	Habakadal				<b>80.00</b>	<b>0.00</b>	
<b>TOTAL</b>			<b>1685.74</b>			<b>961.00</b>	<b>804.74</b>	

## SRINAGAR DISTRICT

**JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED**  
**STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION**  
**IN KASHMIR DIVISION ENDING MARCH, 2011 (03/2011)**

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9

**Acadamey Art & Culture**

1	Addition & Alteration / Renovation of Tagore Hall Complex Sgr.	Amirakadal	345.51	Nov-06		16.00	329.51	Colour coating roofing completed. The exterior plaster work excluding entrance portion (front portion) has been completed. Dismantling of Auditorium steps completed. Extension of Green Rooms in progress.
---	--	------------	--------	--------	--	-------	--------	---

**TOTAL****345.51****16.00****329.51****Public Service Commission**

1	Office Complex Public Service Commission at Solina	Batamaloo	1852.00	Jul-08	Jul-11	1018.52	833.48	<b>Block "A"</b> RCC framed structure including steel truss completed. Brick work completed. <b>Block "B"</b> RCC framed structure completed. Brick work in basement completed, G/F & F/F in progress. Truss work in progress. <b>Block "C"</b> Columns raised upto lintel level in basement floor.
---	--	-----------	---------	--------	--------	---------	--------	---

**TOTAL****1852.00****1018.52****833.48**

## SRINAGAR DISTRICT

**JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED**  
**STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION**  
**IN KASHMIR DIVISION ENDING MARCH, 2011 (03/2011)**

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9

**Divisional Commissioner Office**

1	Orphanage Complex at Harwan Sgr.	Sonwar	411.32	Aug-08	Apr-11	350.00	61.32	Framed structure including steel truss /CGI roofing completed. Walling completed. Finishing items 90% completed. External development work 75% completed.
2(a)	Balance work Orphanage at Bemina  Original Cost 103.00 Lacs	Batamaloo	130.50	Oct-09	Mar-11	102.06	28.44	95% work completed.
(b)	Compound Walling / Earth Filling	Batamaloo	26.74			0.00	26.74	Work yet to be started (Cost offer submitted for approval)
(c)	M.S Grill / Name Plate	Batamaloo	2.92			0.00	2.92	Work completed.
(d)	Furniture / Furnishing & other allied Items	Batamaloo	22.00			0.00	22.00	Work yet to be started (Cost offer under submission)
<b>TOTAL</b>			<b>593.48</b>			<b>452.06</b>	<b>141.42</b>	

**JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED**  
**STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION**  
**IN KASHMIR DIVISION ENDING MARCH, 2011 (03/2011)**

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9

**YOUTH SERVICES AND SPORTS**

1	Sports Activity Centre & Swimming Pool at Rajbagh.	Amirakadal	1891.26	Nov-09		270.00	1621.26	<p><b>Restaurant:-</b> Brick work G/F upto slab level completed. Form work for slab in progress. Plinth for deck completed.</p> <p><b>GYM/Squash Building:-</b> Brick work upto lintel level completed. Reinforcement for lintels in progress.</p> <p><b>Tennis Court:-</b> Filling for good earth for base course in progress.</p> <p><b>Football Ground:-</b> Development by way of good earth 70% completed.</p> <p><b>Swimming Pool:-</b> Stone soiling 50% completed rest is in progress.</p> <p><b>Approach Road:-</b> Rajbagh Side GSB filling completed. Approach road in between Tennis Court &amp; Basket Ball Court by way of GSB filling in progress.</p>
---	--	------------	---------	--------	--	--------	---------	---

<b>TOTAL</b>			<b>1891.26</b>			<b>270.00</b>	<b>1621.26</b>	
--------------	--	--	----------------	--	--	---------------	----------------	--

**JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED**  
**STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION**  
**IN KASHMIR DIVISION ENDING MARCH, 2011 (03/2011)**

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9

**KENDRIYA VIDYALAYA SANGATHAN**

1(a)	K.V.S No.1st at B.B Cantt.	Sonwar	679.48	Sep-06	Completed	<b>665.15</b>	<b>14.33</b>	Work completed as per sanction of estimates by KVS.
1(b)	Additional Wokrs	Sonwar	28.00	Aug-09		<b>20.00</b>	<b>8.00</b>	Computer lab works completed. Soiling & concreting work of prayer ground also completed. Interlock tile work in progress.

<b>TOTAL</b>	<b>707.48</b>	<b>685.15</b>	<b>22.33</b>
--------------	---------------	---------------	--------------

**JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED**  
**STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION**  
**IN KASHMIR DIVISION ENDING MARCH, 2011 (03/2011)**

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9

**SOCIAL WELFARE DEPARTMENT**

1	OBC Hostel at Islamia College Sgr.	Zadibal	574.36	Feb-10		66.00	508.36	Foundation and plinth nearing completion. Plinth beam work in progress.
---	------------------------------------	---------	--------	--------	--	-------	--------	---

<b>TOTAL</b>			<b>574.36</b>			<b>66.00</b>	<b>508.36</b>	
--------------	--	--	---------------	--	--	--------------	---------------	--

**SHER-I-KASHMIR UNIVERSITY AGRICULTURE SCIENCE & TECHNOLOGY**

1	Symposium Block SKUAST Srinagar.			Mar-11		50.00		Earth work excavation in progress.
---	----------------------------------	--	--	--------	--	-------	--	------------------------------------

<b>TOTAL</b>			<b>0.00</b>			<b>50.00</b>	<b>0.00</b>	
--------------	--	--	-------------	--	--	--------------	-------------	--

**ESTATE DEPARTMENT**

1	Additional Block New Sectt. Srinagar.	Batmaloo	2875.00	Mar-11		200.00	2675.00	Pilling work I progress.
---	---------------------------------------	----------	---------	--------	--	--------	---------	--------------------------

<b>TOTAL</b>			<b>2875.00</b>			<b>200.00</b>	<b>2675.00</b>	
--------------	--	--	----------------	--	--	---------------	----------------	--