

## Jammu & Kashmir Projects Construction corporation Ltd

### District wise Physical & Financial Position of Works Ending May 2011

S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
	<b>On Going Works</b>							<b>District Jammu</b>
	<b>R&amp;B Department</b>							
	<b>Bridges</b>							
1	187 Mtr span Meera Mandrian Bridge over River Chenab Akhnoor Original 2182.00	Akhnoor	2425.43	10/2008	3/2011	2161.00	435.43	<b>Main Bridge</b> Pier P1 and P2 completed incl pier caps Abutments A1& A2 completed incl abutment caps End SpanA1-P1 completed End span A2-P2 completed Segmental casting with gantry from piers P1 and P2 in progress. (95% completed) 130 m OUT OF 137 M CENTRE SPAN COMPLETED Approach road 1.5 K.M long: Earth work,walling & C.D works in progress
2	414.70 mtr Prestressed bridge on Tawi at Manova Kathar Akhnoor	Akhnoor	1919.29	Mar-04	3/2011	1990.00	-70.71	Work completed
3	Const of 18 Mtr span RCC Bridge RD 825-900 on Jhajjar Kotli Badsoo Road	Nagrota	160.28	Oct-01	4/2010	127.47	32.81	Work completed

## Jammu & Kashmir Projects Construction corporation Ltd

### District wise Physical & Financial Position of Works Ending May 2011

S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
4	Improvement & upgradation of left and right approaches on Badsoo Bridge Jajar Kotli			Dec-09	Nov-10	0.00	0.00	Work completed
5	Const of 750 mtr span Four lane Bridge over River Tawi at Jammu (IVth Bridge)	Gandhi Nagar	15133.00	Dec-09	Nov-12	2520.00	12613.00	1 9 No wells completed 2 9 No wells plugged, well cap laid 3 Sinking of 3 wells in progress Total commulation sinking of 12 wells 215 mtr completed 4 Sub structure of 5 piers & 3 abutments completed 5 Work of superstructure Soffit & web of span A3-P6 & P6-P7 completed Shuttering & reinforcement work for span P6-P7 in progress Earth work filling for road portion 70% Filling of guide bunds 60% completed. Pitching on side slopes of guide bund in progress
6	260 Mtr Span Foot Suspension Bridge at Katal Batal over Tawi Jammu Original cost 658.76	Nagrota	670.95	Jan-10	Jan-13	385.24	285.71	1 Right side abutment RCC 100% completed 2 Wind guy down stream right side 100% completed. 3 Wind guy up stream 100% completed 4 Anchor block in progress L.H.S of river Abutment completed 5 Both wind guyes completed. 6 Anchor block 90% completed

## Jammu & Kashmir Projects Construction corporation Ltd

### District wise Physical & Financial Position of Works Ending May 2011

S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
7	Lawers Chambers at Court complex Rs.1071	Jammu west	1865.00	Dec-05	Mar-12	200.00	1665.00	1 Lower Ground Floor a 34 chambers stands completed & handed over Slab laid for 25 Nos chambers & Shuttering for 8 Nos chambers in progresss
8	Const of 2 Nos Alternate entries		35.74			32.00	3.74	Work stopped by High court Authorities
9	Attrium Loby in Distt court complex Jammu	Jammu west	108.51	Jun-07	Mar-11	108.00	0.51	All RCC work stand completed in all respect . Work for fabrication hoisting of steel trusses in progress
	<b>Total</b>		<b>22318.20</b>			<b>7523.71</b>	<b>14794.49</b>	

## Jammu & Kashmir Projects Construction corporation Ltd

### District wise Physical & Financial Position of Works Ending May 2011

S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
<b>Health &amp; Medical Education.</b>								
1	Construction of Guest House at Medical College, Jammu.	Jammu west	212.90	3/2005	Mar-10	212.78	0.12	Building completed and inaugurated on 19-5-2010
2	Upgradation of canteen SMGS Hospital	Jammu East	23.60	Dec-09	3/2010	11.56	12.04	Work completed
3	Govt Hospital Sarwal Original cost Rs.710.00	Jammu west	836.00	May-07	Jun-10	710.00	126.00	Building completed Electro mechanical works completed except DG set medical gases & fire fighting etc. Building inaugurated by Honable Minister for Health Horticulture & floriculture on 7-8-2010
4	Dental College Rehari Jammu Academic block=780.5 Hostel block 580.50 Residential accomodation=422.50	Jammu west	1808.00	Feb-06	12/2007	1387.50	420.50	1Academic block,Hostel block completed and handed over to P/A on 29-6-2010 by Honble C.M except furniture items/audio visual system in multipurpose hall. Const of parking completed Principal quarters 90% completed except finishing work.
5	Parking Area at Dental College Jammu	Jammu west	29.35	Dec-09		29.25	0.10	Completed & handed over

## Jammu & Kashmir Projects Construction corporation Ltd

### District wise Physical & Financial Position of Works Ending May 2011

S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
6	Dental Hospital Jammu		3160.00	Apr-10	Mar-13	1659.39	1500.61	1 RCC footing of main building 85% completed 2 RCC slab of lower basement floor 85% laid. 3 RCC columns upper basement 92% complete. 4 Earth work for exit ramp in progress.
7	Const of Psychiatric Centre at GMC Jammu Original cost = 1235.39	Jammu West	1256.38	Mar-10	9/2012	1123.58	132.80	Left portion: Finishing work in progress Right Portion: Plaster work in progress in first floor.POP and flooring in progress in ground floor
8	Const of Indoor Stadium at Govt Medical college Jammu Original cost : 148.00		593.16	Nov-10	Jun-12	150.00	443.16	Columns raised upto slab level.
9	Const of yoga Centre Hall at Guest House Medical college		42.32	Dec-10	6/2011	20.00	22.32	Slab laid,plaster work in progress

## Jammu & Kashmir Projects Construction corporation Ltd

### District wise Physical & Financial Position of Works Ending May 2011

S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
10	Const of Drug store at Govt Medical College Jammu					92.36		New work
11	Const of P.H.C at Mishriwala (State sector)		171.00	Feb-10	Dec-11	100.00	71.00	Sanitary work in progress Tile flooring in progress
12	P.H.C at Sohal Akhnoor 175.00Original		215.00	Apr-10	Dec-11	60.85	154.15	Interior plaster in progress
13	P.H.C at Kerri Jammu	Nagrota	187.00	Mar-10	3/2012	55.71	131.29	Ground floor slab laid G.F Plaster work completd F.F slab laid Garrage & mortuary brick work upto slab level completed.
14	Allopathic Dispensary at Nagrota (NABARD)	Nagrota	95.20	Apr-10	12/2011	28.37	66.83	Structure completed. Plaster work completed.
15	P.H.C at Bhalwal Brahmna Akhnoor		281.80	Jan-11	Dec-12	50.00	231.80	Plinth completed
	<b>Total</b>		<b>8911.71</b>			<b>5691.35</b>	<b>3312.72</b>	

## Jammu & Kashmir Projects Construction corporation Ltd

### District wise Physical & Financial Position of Works Ending May 2011

S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
	<b>Education Department.</b>							
1	<b>G.G.M. Science College Jammu</b>							
a	Const of Office block for evening shift at GGM Science College Jammu		81.60	11/2007	Jun-08	29.34	52.26	work suspended for want of acceptance of revised proposal & release of funds.
b	Renovation of six lecture rooms		8.52			8.52	0.00	Brick work, flooring, wood work completed
c	Repair/Renov/Face lifting of existing college building		21.47			21.47	0.00	Distemper, painting brick work completed
d	Repair /Renovation of boys hostel		12.75			10.00	2.75	Painting distemper wood wok completed
e	Establishment of Gym/Health centre		14.56			14.56	0.00	Land identified but work not started due to dispute with PHE
f	Repair/renovation of Existing labs		12.84			10.00	2.84	Painting distemper wood wok plastering in progress
g	Face lifting of existing college building (Poloura college in old complex of Jammu University)		5.00			5.00	0.00	Work completed

## Jammu & Kashmir Projects Construction corporation Ltd

### District wise Physical & Financial Position of Works Ending May 2011

S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
2	Const of Allied works at Govt Degree College Akhnoor		162.30	10/2007		162.30	0.00	Work completed except premix carpet
2a	Additional Accomodation		71.00			71.00	0.00	
3	<b>Women College Gandhi Nagar</b>							
a	Govt Women college Gandhinagar Additional class rooms		108.00			75.00	33.00	Foundation work in progress
b	Repair/renovation of old Arts block		10.82			10.00	0.82	Distempering painting water proofing plaster completed.Sanitary work in progress
c	Wash room for girls		15.00			15.00	0.00	Land not identified
d	Repair/renovation of laboratories		20.90			20.90	0.00	Wood work painting distempering plastering completed.Sanitary work in progress
4	<b>SPMR college of Commerce</b>							
a	Repair /renovation of Electric block of old GCET to be taken over by College		15.00			15.00	0.00	Painting,Mud mat phuska wood work in progress

## Jammu & Kashmir Projects Construction corporation Ltd

### District wise Physical & Financial Position of Works Ending May 2011

S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
b	Repair/renovation of Zowharwar block		22.70			22.70	0.00	Plaster completed.Repair to RCC completed.Water proofing in progress.Distempering in progress.Repair to Door/windors in progress
c	Repair of Ceiling of class room/repair of electrification work B.Ed college		10.28			10.28	0.00	Fall ceiling completed. Painting/ distempering completed. Repair to Door/window completed.
5	<b>Govt Women college Parade</b>							
a	Repair & renovation of all science labs Women college parade		23.00			23.00	0.00	Tile flooring in physics lab completed.Flooring in Zoology lab completed.Tile flooring B/M wall plaster in progress
b	Deve of play field		5.18			5.00	0.18	Steel fencing all around the play ground completed.
c	Repair of girls Hostel		7.10			7.00	0.10	External paint completed internal room painting in progress.
d	Repair of college building		19.43			19.38	0.05	Office building: Old block Tile in all 8 class rooms NSS room completed.Wall tiling and floor tile completed in staff room.Auditorium tile flooring completed.16 new window frames replaced.Glass panes in phy block completed.Civil work & painting in principal office completed.
e	Const.of canteen		7.35			7.32	0.03	work not started because of the plan has not approved

## Jammu & Kashmir Projects Construction corporation Ltd

### District wise Physical & Financial Position of Works Ending May 2011

S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
6	<b>Govt Degree college Bishnah</b>							
	Wash room/Toilet block		10.00	3/2011	Jul-11	10.00	0.00	Mud mat,cement concrete work in plinth completed
7	<b>M.A.M college works</b>							
a	Repair & renovation main building incl 12 Nos Lect Halls		25.00			25.00	0.00	1 Kota stone completed 2 M.S door frames & shutters in 12 Nos hall completed 3 Providing & fixing of window shutters (kail wood completed 4 Repair to RCC plaster patches completed. Sanitary works completed
b	Septic tank/water tank		4.32			4.22	0.10	Septic tank completed except tank
c	Repair of hostel block		5.00			5.00	0.00	Sanitary completed.Repair in progress
d	Repair of Library block		5.00			5.00	0.00	Wood work in progress
e	Repair & renov of Labortary block		5.00			5.00	0.00	Plaster completed Repair to RCC completed. Sanitary work in progress
f	Dev of play field		5.00			5.00	0.00	Dressing,levelling,supply of good earth in progress
g	Common room/wash room for Girls		14.25			14.25	0.00	Work upto DPC completed Brick work in progress

## Jammu & Kashmir Projects Construction corporation Ltd

### District wise Physical & Financial Position of Works Ending May 2011

S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
	<b>Govt Degree College Akhnoor</b>							
a	Const of 4 No class rooms		72.00					yet to be started
b	Canteen Block		15.00					yet to be started
	<b>Higher Education Works.</b>							
8	Govt. College of Engineering & Technology Phase-1, Jammu RS2001		5996.00	Nov-01	Mar-12	3013.79	2982.21	<p><b>Phase-1 Completed and handed over(Since 2006)</b>                      Air conditioning computer block completed                      Air conditioning lecture block in progress  <b>Phase 2nd:</b>                      Electric sub station works to phase 2nd blocks,U.G/O.H.T,front wall &amp; gate,internal road,footpath,Rotories &amp; parking in progress  <b>Mech Engg.block</b> : completed and handed over  <b>Work shop block</b>: Foundation work upto plinth level completed .Plinth beam &amp; columns for 1st half raised upto lintel level .Re-filling in progress.</p>
	<b>Kendriya Vidyalaya Works Jammu.</b>							
9	Const of primary school building K.V 1st Jammu		178.65	Jun-05	Mar-08	141.00	37.65	Work completed except for minor Finishing works.
	<b>Total</b>		<b>6990.02</b>			<b>3791.03</b>	<b>3198.99</b>	

## Jammu & Kashmir Projects Construction corporation Ltd

### District wise Physical & Financial Position of Works Ending May 2011

S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
<b>Other Departments</b>								
<b>Fisheries Deptt Works</b>								
1	Const of Fish Market at Narwal Jammu	Gandhinagar	52.80	3/08		25.00	27.80	1 RCC slab of 8 no shops & bathrooms completed. 2 Fixing of tiles completed. 3 Boundry wall work in progress 4 work held up for want of funds from P/A
<b>IMPA Works</b>								
2	Const of IMPA complex at Sidhra Adm Block		1005.39	Apr-05	Jun-10	544.80	460.59	1 Painting work exterior and interior in progress completed 90% 2 Sanitary work completed 90%
a	Hostel Block						0.00	Completed upto plinth level.
b	Approach road from N.H to IMPA		80.00	Apr-10		80.00	0.00	Work completed
<b>Revenue Department</b>								
3	Divisional Commissioner Office Complex	Gandhinagar	1247.00	11/2007		1088.54	158.46	Building completed except furniture

## Jammu & Kashmir Projects Construction corporation Ltd

### District wise Physical & Financial Position of Works Ending May 2011

S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
	<b>Public Service Commission</b>							
4	Construction of Public Service Commission office Jammu <b>A Academic Building</b> <b>Original cost 1311.55</b>	Jammu west	1936.00	3/08	3/10	1853.00	83.00	Building completed & inaugurated by Hon'ble C.M on 29-4-2010
	Guest House				12/10	0.00		At finishing stage shall be completed by March 2011
	Staff Quarters				12/10	0.00		Two Room Quarter Brick masonry of first floor in progress
	<b>Animal Husbandry Deptt</b>							
5	Slaughter house Khanpur Nagrota	Nagrota	153.00	3/08		0.00	153.00	1 Levelling of ground for slaughter house one 60% completed and 2nd 30% completed Excavation of trenches for house no one completed and mud mat laid Steel reinforcement of columns 60% erected Fabrication of steel columns 95% completed for both houses Further work held up

## Jammu & Kashmir Projects Construction corporation Ltd

### District wise Physical & Financial Position of Works Ending May 2011

S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
	<b>Deptt of Youth Services &amp; sports</b>							
6	Const of Indoor complex/Rifle range cum play field at Nagrota	Nagrota	649.00	1/09	Subject of availabnlity of funds	150.00	499.00	1 Finishing in progress for indoor shooting hall. 2 Outdoor shooting range in progress 3 Covered pavilion stand foundation laid. 4 Superstructure and columns in progress, work held up due to dispute with J.D.A
	<b>Sanik Welfare Board</b>							
7	Auditorium block at Sanik school Nagrota	Nagrota	267.27	1/10	8/11	186.52	80.75	Fixing of precoated sheets completed.Laying of vetrified tiles in ground floor comleted.Painting in progress.Fixing of Door/window /glazing in progress
8	Roof Treatment over sanik school Nagrota	Nagrota	16.20	1/10	3/10	15.88	0.32	Work completed
9	Panchayat Bhawan at Rail Head Complex Jammu 44.00 Original		148.64	2/88	10/11	69.00	79.64	Structure already completed in 1989-90 boundary wall of complex with gate completed Dismantalling of brick work and old doors/windows completed Cement concrete work in ground floor plinth completed Partition wall incl fixing of doors frames in progress RCC work in beams in progress P.V.C work/G.I work in progress
	<b>Total</b>		<b>5555.30</b>			<b>4012.74</b>	<b>1462.92</b>	