

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending May 2011

S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
District Kistwar								
R&B Department.								
1	Const of 65 Mtr span Motorable Steel Bridge at Lopa	Inderwal	727.35	Aug-10	9/2012	59.00	668.35	L/S abutment in progress Approach in progress
2	Foot suspension bridge at Atholi Padder	Kishtwar	455.70	May-10	Jun-11	50.00	405.70	Abutment in trench cutting in progress Left & right approach in progress
Roads under CRF								
3	Changa Kahal Jugassar Road Km 4th to 16 th R.D 250 (Actual 16 KM) JKPCC .(K.M 4 to 16)= 13 Km upto village Saroo in District Doda	Doda	2525.00	6/2007	8/2012	888.27	1636.73	1 Earth work in progress from km4th to 16th (RD 250) 97% E.W completed 2 Sub structure of 60 Mtr span bridge KM 7th Rd-25 in progress 3 C.D works in K.M 4th to 8th in progress 3 Walling in K.M 4th to 8th in progress. 4 WBM grade 1st in Km 4th to km 6th in progress work held up due to huge slips in KM 5th and removal of slips in progress
4	Gandoh Jai Road Vai Sinoo upto village Rajpura from Km 4th to 18th Length 15 Km District Doda	Doda	2710.00	6/2007	8/2012	1140.54	1569.46	1 Earth work in progress from km4th to 14th(RD-250) 2 C.D Works in Km 4 to 7 km work in progress Walling in Km 4th to 8th in progress about 2400 mtrs completed Bridge trafficable in Km 2nd (wearing coat to laid) Grade cutting in KM 8th * Km 11th RD-500 & Km 11th RD-250 near completion WBM grade 1st in KM 4th progress

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending May 2011

S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
5	Const of Batyas Manu Road VIA Chilly from K.M 5th (RD-250) to K.M 23 rd Length 19 K.M PWD(KM 1 to 4th) 4 Km	Doda	3383.00	Sep-08	8/2012	100.00	3283.00	Earth work in Km5th,6th,7th 8th,9th , 10th & 11th in progress. Walling in K.m 5th in progress work held up due to land/house compensation
6	upgradation of Dunadi Bunjawah road (length KM 1st to 13th) 13 K.M	Inderwal	1714.00	Mar-10	Aug-13	290.00	1424.00	Earth work in K.M 1 ,km 2nd,Km ,km3rd 4th, 6th,Km8th, Km 9th & K.m 10th 12th, 13th RD 0-800 in progress walling in K.M 1st ,km 2nd.km 6th 7th,8th,9th & ,km10th,km 12th & km13th in progress
7	Const of Road From Singhpora to Singhpora Tonnel point lenth 6th Kms	Inderwal	1110.00	Sep-10	Oct-13	175.00	935.00	Earth work in Km 1st & 2nd RD-125 near completion work could not be taken up in hand due to blockage of PMGSY road leading to take up point Bottle neck land/ house compensation not cleared yet
8	Improvement & upgradation of Kurya Keswan Road	Inderwal	1936.66	Jul-10	12/2013	340.87	1595.79	1 E/W widening in Km 1st,K.M 2nd,Km3rd,Km 4th,k.M 5th,K.M 6th K.M 7th 8th,Km9th,Km10th in progress Walling in k.m 1st,2nd,5th, 6th & 7th in progress

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending May 2011

S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
	PMGSY ROAD					0.00		
9	Gandoh Dhadkai road(Stage-1) Pacakage No JK)4-48	Bhaderwah	441.00	May-10	Dec-11	0.00	441.00	E/W in progress in K.M 1st RD-0-475 in progress Further work held up for not release of funds by P/A
10	Parna Bunda road (\$. % K.M) (stage-ii)Pacakage No JK04-73	Inderwal	376.00	May-10	Jun-11	44.15	331.85	E/W in KM 1st & Km 2nd in progress Further work stopped due to clearance of bottlenecks viz houses compensation /trees compensation /forest clearance.
	Total		15378.71			3087.83	7563.24	

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending May 2011

S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
Health Department								
1	Const of District Hospital Kistwar (NHRM Plan) Original 1115.53 Lacs	Kistwar	1752.00	Oct-05	Dec-10	1089.80	662.20	OPD block completed and functional IPD block Completed & ready for handing over Extra dev works be taken in hand as per instructions of DDC/MLA and P/A Fire fighting system in progress
1a	Compound wall Work					20.00		Demarcation of pheriphary awaited from P/A
2	Const of additional 100 Beded IPD block at New District Hospital Kishatwar		2015.00					sanction awaited
3	Allopathic Dispensary Tagood (Chatroo Block)		194.90			66.62	128.28	Work entrusted to PWD by works minister on 15-8-2010 in presence of DDC Kishatwar and CMO as per DDC No DDCK/4602-20 dt 25-11-2010
4	Allopathic Dispensary at Sohal (Padder) Kishtwar		171.74			21.81	149.93	The construction was entrusted to PWD (R&B) deptt in meeting with Honble work minister and concern M.L.A as per Distt Dev Board meeting decision held on 3-7-2010

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending May 2011

S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
5	Allopathic Dispensary at Inderwal (Singhpora)		175.09			22.30	152.79	Land identified but not handed over officially Work to be taken in hand
6	P.H.C at Bedgat Massu (Padder)		222.47			0.00		sanction awaited
	Total		4531.20			1220.53	3310.67	

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending May 2011

S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
Education Department								
1	Degree College Kishtwar.							
1	Const of Principal Residence qtr, Guard room & compound wall	Kishtwar	107.00	3/2008	3/2011	65.00	42.00	Structure for principal quarters completed. Finishing work in progress further work held up for want of funds Compound wall 1500 rft completed Further work in progress Entrance gate completed
1a	Const of two class rooms.		65.00	4/2011	3/2012	65.00	0.00	Work in progress
2	Degree College at Chatroo	Inderwal	1300.00			0.00	1300.00	Land not handed over by P/A
3	Govt Degree College at Kilithran Bhalessa	Bhaderwah	1335.50			0.00	1335.50	1 Site location for const awaited from P/A 2 As intimated, final award under process
4	New Polytecnic College at Kishatwar	Kishtwar	1914.62			0.00	1914.62	As intimated by Rev authority land identified and award is under process

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending May 2011

S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
5	Const of wash room for boys/Girls at Govt Degree college at Khilhotran		10.00			10.00	0.00	Work could not be taken up due to site selection by P/A
6	Const of two Lecturer rooms,One girls common roomat Gove degree college Kishatwar		65.00	4/2011	3/2012		65.00	
Total			4797.12			140.00	4592.12	

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending May 2011

S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
	Revenue Deptt							
1	Const of District Administrative complex at Kistwar Original 4071.50 Lacs	Kistwar	4188.00	4/2008	3/2012	1940.00	2248.00	<p>Block 1st(Mini Secretariat) Work completed Finishing work in progress Door windows frames in progress Sanitary fitting nearing completion Tile flooring nearing completion extra deve works in progress.</p> <p>Block -2nd(D.C Office) Plinth beam laid in all blocks Ground floor slab laid except R/side portion Central portion columns raised upto 2nd floor,R/S columns upto first floor in progress</p> <p>Block 3rd (Mini Sectt) Structure completed Finishing work in progress. Vetrified flooring in progress. Aluminum door window shutters nearing completion. False ceiling nearing completion</p> <p>Conference Hall work completed and ready for handing over</p>
2	Addition/Alternation and Renovation of Treasury Office at Kishatwar		18.56				18.56	sanction awaited
	Total		4206.56			1940.00	2266.56	