

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending May 2011

S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
	Education deptt							District Ramban
	Govt Degree college Ramban							
1	Common/wash room		10.00	Mar-11	Mar-12	10.00	0.00	Structure completed with RCC slab.
	Govt Degree college Banihal							
2	Common/wash room		10.00			10.00	0.00	Site not provided
	Total		20.00			20.00	0.00	
	Health Department							
1	Const of Truama Hospital at Ramban (CSS)		184.13	Sep-05		184.13	0.00	Completed and handed over
2	District Hospital Ramban Original 906.00		919.80	Jan-10	1/2012	450.00	469.80	Dismantling of existing old structure completed. Under ground sump tank completed RCC slab ground floor laid. Casting of RCC columns in 1st floor of left side of Ramp completed. Casting of RCC columns on right side of ramp completed 1st floor slab completed

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending May 2011

S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
3	P.H.C at Deada Ramban 243.97		251.55			70.95	180.60	Work stopped due to court case
	Total		1355.48			705.08	650.40	
4	Farmers Training centre at Ramban		163.81	Nov-97		163.81	0.00	Main building completed and floowing works not taken up due to non availability of funds.FrontsideR/wall,Chequred tiles path way.,R/wall,B/wall,on up hill side.,ward robes