

GANDERBAL DISTRICT

JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED
STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION
IN KASHMIR DIVISION ENDING MAY, 2011 (05/2011)

| | | | | | | | | Rs. in Lacs |
|-----------------------------|--|--------------|----------------|---------------|--------------------------------|----------------------|--------------------------------|--|
| S. No. | Name of the Work/ Project | Constituency | Estimated Cost | Date of Start | Anticipated Date of Completion | Total Funds Released | Balance with Project Authority | Physical Status |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 |
| R & B DEPARTMENT | | | | | | | | |
| 1 | Motorable Bridge over Jehlum at Shadipora. | Sonawari | 1484.00 | 11/98 | 9/2011 | 1195.00 | 289.00 | Substructure of Bridge completed. Superstructure for 3 No. Spans completed. Fabrication work of steel girders for two spans in progress. Earth work on Shadipora side approach 90% completed. |
| 2 | Gund Roshan, Narayan Bagh Bridge | Ganderbal | 841.03 | 3/2004 | completed | 841.03 | 0.00 | Bridge Completed except WBM & BM of approaches. |
| 3 | Hari Ganiwan Bridge | kangan | 712.00 | 12/2004 | completed | 712.00 | 0.00 | Bridge completed & Innagurated on 11/2009 except macadamisation of approaches. |
| 4 | Yachama Kangan Bridge | Kangan | 784.00 | 4/2010 | Sep-12 | 150.78 | 633.22 | Abutment A1 completed upto cap level. Toe wall /R.wall/Stone pitching on abutment A1 side completed upto 80%. Pier P1 shaft completed. Pier P2 completed upto ground level. Abutment A2, body wall & counter forts completed upto cap level. Fabrication of plate girders for Span No.1 in progress. |
| 5 | Guzhama Bridge | Ganderbal | 2038.00 | 3/2011 | | 45.00 | 1993.00 | Work on test pile in progress. |
| TOTAL | | | 5859.03 | | | 2943.81 | 2915.22 | |

GANDERBAL DISTRICT

JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED
STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION
IN KASHMIR DIVISION ENDING MAY, 2011 (05/2011)

| S. No. | Name of the Work/ Project | Constituency | Estimated Cost | Date of Start | Anticipated Date of Completion | Total Funds Released | Balance with Project Authority | Rs. in Lacs Physical Status |
|--------|---------------------------|--------------|----------------|---------------|--------------------------------|----------------------|--------------------------------|--------------------------------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 |

EDUCATION DEPARTMENT

1(a) Degree College Ganderbal Ganderbal 677.00 Apr-03 completed **677.00** **0.00** Work completed & occupied by Education Department.

(b) Under Special Plan Assistance

Degree College Ganderbal

i) Upgradation of 05 No. Laboratories Ganderbal 24.00 Mar-09 **24.00** **0.00** Work completed

ii) Coumpound Wall, Chain Link Fencing & External Toilet Block 23.00 **23.00** **0.00** 80% work completed

iii) Brick walling on the frent side & right side 15.00 **14.98** **0.02** Work in progress.

iv) Steel Foot Bridge 41.85 **30.00** **11.85** Work on foundation in progress.

v) Repair / Renovation of U shaped Building in old Campus for Arts Faculty 15.50 **15.00** **0.50** Work in progress.

2 Protection Wall for Hr. Sec. School Lar. Ganderbal 38.00 Nov-09 completed **38.00** **0.00** Work completed.

| | | | | | | | | |
|--------------|--|--|---------------|--|--|---------------|--------------|--|
| Total | | | 834.35 | | | 821.98 | 12.37 | |
|--------------|--|--|---------------|--|--|---------------|--------------|--|

GANDERBAL DISTRICT

JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED
STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION
IN KASHMIR DIVISION ENDING MAY, 2011 (05/2011)

| S. No. | Name of the Work/ Project | Constituency | Estimated Cost | Date of Start | Anticipated Date of Completion | Total Funds Released | Balance with Project Authority | Rs. in Lacs |
|---|---|--------------|----------------|---------------|------------------------------------|----------------------|--------------------------------|--|
| | | | | | | | | Physical Status |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 |
| <u>HEALTH & MEDICAL EDUCATION DEPARTMENT</u> | | | | | | | | |
| 1 | Trauma Hosopital Kanagan | Kangan | 731.00 | Apr-02 | completed | 731.00 | 0.00 | Work completed & handedover. Central Heating completed. |
| 2 | District Hospital Ganderbal 100 Beds= 2678.00 200 Beds= 5256.00 | Ganderbal | 5256.00 | Sep-09 | | 700.00 | 4556.00 | Block "A" (Emergency) Foundation by way of pilling, pile cap plinth beam completed.Ground Floor slab 40% completed. Block B (IPD) Ground Floor slab in progress. Block "C" (OPD) Ground Floor slab in progress. Extension Block :- Work on plinth beams completed. Columns in progress. Filling of sand in plinth in progress. Service Block:- Pilling work CSDD block completed. Pilling work for Medical Gases Block 60% completed. |
| <u>Primary Helath Centres</u> | | | | | | | | |
| 1 | Primary Health Centre Wussan | Kangan | 202.00 | Aug-03 | completed except Residential Block | 201.99 | 0.01 | Main building completed & takeover by Health Deptt. Residential Block:- land not available. |
| Total | | | 6189.00 | | | 1632.99 | 4556.01 | |

GANDERBAL DISTRICT

JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED
STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION
IN KASHMIR DIVISION ENDING MAY, 2011 (05/2011)

| S. No. | Name of the Work/ Project | Constituency | Estimated Cost | Date of Start | Anticipated Date of Completion | Total Funds Released | Balance with Project Authority | Rs. in Lacs |
|--------|---------------------------|--------------|----------------|---------------|--------------------------------|----------------------|--------------------------------|-----------------|
| | | | | | | | | Physical Status |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 |

J.N. VIDALAYAS (SCHOOLS)

| | | | | | | | | |
|---|-------------------------------|-----------|--------|--------|--|--------|--------|--|
| 1 | JNV Hatubura Gandbal Phase II | Ganderbal | 582.31 | Dec-06 | | 211.67 | 370.64 | <p>Dormantry 1:- G/F coulmns completed. 2nd Floor slab completed for Hall No. 1 & 2. Form work for Warden House in progress. Brick work for 1st floor hall No.1 in progress.</p> <p>Dormantry 2:- F/F slab laid. Columns in 2nd floor completed. Brick work in G/F completed. 2nd floor slab completed for hall No. 1 & 2. Brick work for 1st floor 40% completed.</p> <p>Dormantry 3:- Pilling work 65% completed. Pile caps completed upto 90% for Hall No.1 & Warden House. Plinth beams in progress. Raft foundation for Hall No. 2 in progress.</p> <p>Staff Qtr.:- Four No's completed.</p> <p>Guest House:- Building completed. Earth work around Guest House & Front Side in progress. Inner road work in progress.</p> |
|---|-------------------------------|-----------|--------|--------|--|--------|--------|--|

| | | | | | | | | |
|--------------|--|--|---------------|--|--|---------------|---------------|--|
| TOTAL | | | 582.31 | | | 211.67 | 370.64 | |
|--------------|--|--|---------------|--|--|---------------|---------------|--|

TOURISM DEVELOPMENT DEPARTMENT

| | | | | | | | | |
|---|--|-----------|---------|--------|--------|---------|--------|--|
| 1 | Migrants Rehabilitation Developemnt of Khir Bhawani, Tulmulla, Ganderbal | Ganderbal | 1650.00 | Jul-03 | Mar-11 | 1503.58 | 146.42 | <p>One Room Tenament 04 Blocks completed. Prayer Hall, Rain Shutter, Langer, Steel Bridge, Drain inside Temple, Ladies Bathing Gath, Fencing of Approach for main Gate, Renovation of Dharmshalla, Security Langer, Electric Central Room completed. Shops :- completed. Toilet Block:- 3 No's completed.</p> <p>Devri Gath:- completed. Landscaping completed.</p> <p>Grill Work Completed. 03 No. Bridges completed. Saptic Tank:- 85% completed.</p> |
|---|--|-----------|---------|--------|--------|---------|--------|--|

| | | | | | | | | |
|--------------|--|--|----------------|--|--|----------------|---------------|--|
| TOTAL | | | 1650.00 | | | 1503.58 | 146.42 | |
|--------------|--|--|----------------|--|--|----------------|---------------|--|

GANDERBAL DISTRICT

JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED
 STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION
 IN KASHMIR DIVISION ENDING MAY, 2011 (05/2011)

Rs. in Lacs

| S. No. | Name of the Work/ Project | Constituency | Estimated Cost | Date of Start | Anticipated Date of Completion | Total Funds Released | Balance with Project Authority | Physical Status |
|--------|---------------------------|--------------|----------------|---------------|--------------------------------|----------------------|--------------------------------|-----------------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 |

FIRE SERVICES DEPARTMENT

| | | | | | | | | |
|---|--|-----------|-------|--------|--------|-------|-------|--|
| 1 | Fire Station Lar Ganderbal | Ganderbal | 37.25 | Apr-06 | Jul-10 | 37.25 | 0.00 | Building 99% completed & occupied by P/A. |
| 2 | Command Office for Fire & Emergency Services Ganderbal | Ganderbal | 89.50 | Jan-11 | | 20.00 | 69.50 | Brick work for G/F completed. RCC slab laid for G/F. |
| 3 | Fire Station Safapora | Sonawari | 52.50 | Jun-08 | Dec-09 | 52.50 | 0.00 | Building completed & ready for handingover. |

TOTAL**179.25****109.75****69.50****YOUTH SERVICES & SPORTS**

| | | | | | | | | |
|---|--|-----------|---------|--|--|--------|---------|---|
| 1 | Physical Education College Gadoora Ganderbal | Ganderbal | 3039.04 | | | 450.00 | 2589.04 | Earth work excavation Northern / Western side completed for Adm. Block & Southern side completed. |
|---|--|-----------|---------|--|--|--------|---------|---|

TOTAL**3039.04****450.00****2589.04**

GANDERBAL DISTRICT

JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED
STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION
IN KASHMIR DIVISION ENDING MAY, 2011 (05/2011)

| S. No. | Name of the Work/ Project | Constituency | Estimated Cost | Date of Start | Anticipated Date of Completion | Total Funds Released | Balance with Project Authority | Rs. in Lacs |
|------------------------------------|------------------------------------|--------------|----------------|---------------|--------------------------------|----------------------|--------------------------------|--|
| | | | | | | | | Physical Status |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 |
| <u>Fisheries Department</u> | | | | | | | | |
| 1 | Feed Mill at Manasbal Ganderbal | Ganderbal | 141.00 | Apr-11 | | 75.00 | 66.00 | Foundation for columns / Columns raised upto plinth beam 70% completed. |
| TOTAL | | | 141.00 | | | 75.00 | 66.00 | |