

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
								District Doda
R&B department								
1	Const of Thathri Bridge at Thathari (CRF)	Doda	1178.34	12/2007	Dec-10	889.00	289.34	Construction of abutments A1 and A2 completed upto cap level. Fabrication of steel super structure in progress
2	Shiva Dal Bridge Doda.	Doda	1064.35		8/2012	48.00	1016.35	Earth work for left abutment in progress
3	35 Mtr span motorable Mounda Bridge Across Neeru Nallaha		141.00			48.00	93.00	Work not started due to non availability of approach road
3a	Approach road to Monda Bridge		232.40	10/2010		9.00	223.40	Work in progress beyond RD-700 of km 1st as structures falling in alignment of approach road upto RD 700 of KM 1st.
4	Const of 54 mtr Span motorable Steel Bridge over Neeru Nallah at Kulsari (Bhaderwah)		245.00	4/2010	8/2011	108.00	137.00	Right side abutment concreting 90% completed. Left side abutment earth work in trenches execution in progress

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
5	Const of 40 mtr Span motorable Steel Girder Bridge over Neeru Nallah at Dherja (Bhaderwah)		197.00	4/2010	7/2011	0.00	197.00	Right abutment earth work in trenches excution in progress
6	Const of 200 Mtr Span Motorable Suspension Bridge over river Chenab at Marsoo, Assar Under Nabard		1635.70			0.00		
Total			4693.79			1102.00	1305.69	

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
Health & Medical Education.								
2	Construction of New District Hospital Complex at Doda Original 3248.70 Lacs	Doda	3249.80	4/2002	OPD Block 3/1/2008 IPD block 11/2011	2247.18	1002.62	<p>I.P.D Block</p> <p>1 Truss work of block A,B,C,E AND F COMPLETED,ANDH AND G IN PROGRESS</p> <p>2 Interior plaster & brick work of block A,C,F and B in progress.</p> <p>3 Kota stone ,tile flooring and wall cladding for block A,B,C in progress</p> <p>4 Concreting of R/wall on east side in progress.</p> <p>5 Truss work for Ramp block completed and brick work,plaster work in progress</p> <p>6 CGI sheet roofing for block A,B,C,E,F is in progress</p> <p>7 Brick work interior plaster for block E upto 1st floor completed.</p> <p>8 Exterior plaster of block A,B,C, and F in progress.</p> <p>9 P.O.P for block A,C completed and block B and F is in progress</p> <p>10 2nd floor slab for block H completed.columns from 2nd to roof level for truss work completed.</p> <p>11 1st floor slab & columns for block D completed.</p> <p>12 Aluminum frames for block A,C, and F in progress.</p> <p>Service block</p> <p>1 E/W completed.Col footing completed pedestals in progress.</p> <p>Earth work filling in progress.</p>

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
3	Regional Diagnostic centre under 11th FCA. Double Storeyed	Doda	89.70	3/2002	completed	71.50	18.20	Work completed and handed over
4	Const of Sub Distt Hospital Baderwah (NRHM Plan) Original 2245.00	Bhaderwah	2337.32	7/2007	Dec-11	1330.00	1007.32	<p>1 Levelling / Cutting in front of entrance for parking and R/wall completed and further work in progress</p> <p>2(a) Basement Floor Kota stone flooring in circulation area completed and grinding work in progress Floor/wall tile in block A 40% completed P.O.P work in block A & C completed. Aluminum frames/ shutters in block A,B & C in progress</p> <p>2 (b) Ground floor: Granite flooring in circulation area and POP work and floor/wall tiles in block A and C completed. Aluminum frames/shutters in block A B & C in progress.</p> <p>2(c) 1st floor: Granite flooring in circulation area block and POP work block A & C completed. Floor/wall tiles block A and C in progress. and masonry/plaster work block B 90% completed. Aluminum frames shutters in block A/B/C and false ceiling block A in progress.</p> <p>2 d) Machine room false ceiling in progress and electric room plaster work completed</p> <p>2(e) Block A BC plaster work outer side completed .</p> <p>2(f) Sanitary fitting work block A & C in progress</p>

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
5	Const of Trauma Hospital at Khellani		399.60	Jun-10	Jun-12	150.00	249.60	Cutting of terraces completed Earth work for foundation and plinth beam completed. Reinforcement of columns/plinth beams in progress
7	P.H.C Bharath(Doda) 239.71		247.24			77.66	169.58	Land demarcated but not acquired yet
8	P.H.C Gundana(Doda) 239.71		246.59			77.66	168.93	work could not be taken up for land dispute
9	P.H.C Bhalla(Bhaderwah) 221.00		227.95			59.85	168.10	Work could not be taken up for want of approach road.Land acquisition proceedings of land for approach road has become sub-judicious
10	P.H.C Bhella (Thatri) 221.09		228.00	Aug-10	Dec-12	71.63	156.37	Levelling of terraces completed Earth work for foundation completed & concreting in progress
11	Repair & renovation of existing building at District Hospital Doda		20.00			0.00	20.00	work not started yet
Total:-			7046.20			4085.48	2960.72	

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
Education Department.								
1	Const of computer Lab in Degree college Doda	Doda	22.00	10/2008	7/2010	22.00	0.00	Work completed
1a	Examination Hall & Lecture theaters		108.50			75.00	33.50	
2	Adm Block Govt Degree college Bholderwah		128.20			75.00	53.20	
Total:-			258.70			172.00	86.70	

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
J.N.V works								
1	J.N.V. Doda. 1st Phase Original 412.73 Lacs	Doda	756.43	09/1994	in progress	317.46	438.97	Phase-1st 1) School Building: S1 & S2 Blocks - 100% completed and handedover. Whereas entrance portion 10% completed. 2 S3 Block (Adm. Block) -25% completed 3 S4 Block (Toilet Block) -100% completed. 4 Staff Quarters and Warden Residence, 20 Set type -III = 5 Blocks Block 1st (4 sets)completed. 5 Block 2nd: G/F finishing work completed 6 Block 5th: 1st floor masonry work completed upto roof level. 7 Block 3rd & 4th : Completed and handed over 6 Garage 25% completed
2	JNV Doda Phase-2nd Original 289.70 Lacs	Doda	403.42	4/2007		144.88	258.54	Dormitories a: D1 = G.F slab laid and roofing of 1st floor completed including finishing D2 & D3: Roofing completed including finishing D4: Structure completed upto plinth level & RCC columns raised upto G/Floor slab level Kota stone flooring,joinery work and calcium silicate ceiling in progress. c: Dinning hall : Roofing completed including finishing.Kota stone flooring,joinery work and calcium silicate ceiling completed

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
Fisheries Department								
3	Fish Form at Bheja Bhaderwah Phase-1st		127.41	3/2008	6/2010	79.50	47.91	Chain link fencing completed Levelling of terraces completed . Inlet channel completed 4 No raceways completed and in remaining one finishing in progress Sedimentation tank completed. Plaster in progress. M.S pipe for water supply procured Laying of M.S pipe in progress
Youth Services & Sports Deptt								
4	Const of Sports stadium at Doda	Doda	446.77	Nov-06	12/2011	299.25	147.52	Concreting of 6 no tires A,B,C,D,E and F completed. Drainage work around stadium completed Levelling of ground in progress Internal plaster of pavillion in progress.Fabrication of trusses in progress Laying of columns for 1st floor of pavillion in progress Tiers A,E,&F completed and concreting of stairs of tiers B,C and D in progress
5	Const of Sports stadium Bhaderwah(UIDSS MT) Phase -1st		150.00	Jul-07	4/2010	150.00	0.00	1 Phase-1st Work completed in all respects .

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
5a	Phase-2nd		460.00	Feb-10	3/2013	0.00	460.00	RCC retaining wall from front side 21 mt length and levelling/filling of depressed portion recently completed in anticipation of funds as per orders
Judicial Deptt								
6	Const of Distt court complex at Doda	Doda	341.58			110.00	231.58	Work could not started as the site of construction changed Drawing sent for approval of P/A
Fire Services								
7	Fire Station Bhaderwah Phase-1st	Bhaderwah	72.58	Aug-09	Dec-11	66.00	6.58	1 Levelling of ground/ terrace cutting stands completed 2 Ground Floor/First floor: plaster work inner and outer side including bay portion completed except toilet block 3 Flooring work of ground floor/First floor in progress 4 Masonite door shutters also arranged.. Breast wall for protection of adjacent land back side of building including drain completed. Hume pipe 450 MM dia also partly laid

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
Power Dev Corporation								
8	Const of 263 Mtr Span PSC Motorable bridge Across Chenab At Ganpat Doda	Doda	2995.00	Nov-06	Dec-10	1082.92	1912.08	1 Pier P2 completed upto level 894.50 R.L 2 Abutment A2 foundation concrete laid and RCC work for substructur in progress 3 Soffit slab of pier P1 completed and PSC box superstructure over P1 level 901 .00 Mt achieved. 4 Staging and supporting arrangement of first segments of superstructure over shaft p2 is in progress
9	Const of District Development Commissioner cum Mini Sectt Complex at Doda		2156.00					
Total			7909.19			2250.01	3503.18	