

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
								District Poonch.
R&B Department.								
1	36M span single lane motorable bridge Km Ist ChandiMarh Dogrian	Surankot	86.28	03/2002		86.28	0.00	Work completed
Education Deptt.								
Technical Education								
1	I.T.I Surankot	Surankot	172.10	4/2006	Sep-09	110.56	61.54	Workshop block & Adm block completed Hostel block: Structure completed upto plinth level & further work stopped due to non availability of funds
Health Department								
1	District Hospital Poonch IPD BLOCK	Poonch	930.60	4/2006		857.50	73.10	Building completed & handed over to P/A
2	Construction of PHC Building at Seri Khawaja Poonch	Surankot	364.90	9/2005		40.11		Boundry wall completed 30% i.e 47 Mtrs length.New drawings applied by Director Health in July/August 2006.Further work suspended due to land dispute with forest department
Total:-			1295.50			897.61	73.10	

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
	Education Deptt							
	Govt. Degree college Poonch							
a	Repair/Renovation of Labs		7.00			0.00	7.00	
b	Recreation/common room for Girls		15.39			15.00	0.39	
c	Wash room for girls		14.35			14.35	0.00	
d	Waiting/reception room		8.36			8.36	0.00	
e	Gym/Health centre & sports centre		10.00			0.00	10.00	
	Total:-		55.10			37.71	17.39	

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
J.N.V works								
1	J.N.V. Surankot	Surankot	706.80	5/95	----	397.46	309.34	1 School building(S1 & S2 block 100% completed 2 Adm block (S3) 100% completed 3 Kitchen cum dinning 100% completed 4 Girls dormitory : 100% completed 5 Principal Residence 100% completed 6 Staff qtrs(type (-iii) 4 Units 100 % completed 4 units: Plinth completed 100% superstructure work is to be taken up. Boys Dormitory with 1 No warden Residence 57-10% completed Development works: Cutting in terraces/ R/wall to buildings,pucca path/steps etc are in progress
2	Const of additional Dormitory at JNV Surankot	Surankot	295.60	7/2007		79.11	216.49	Cutting in terrace : Girls Dormitory (1 NO) Boys dormitory (1 NO)100% completed b Boys dormitory 1 No plinth completed. Superstructure work in progress
3	Const of Labortary at JNV Surankot	Surankot	65.24	5/2007		25.07	40.17	Lab block (Half block taken up) 100 % completed.D.G set 100 % completed 2nd hald 42.50% completed.One no single storey completed upto roof level & slab work in progress

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
4	Boundary wall at JNV Surankot	Surankot	26.19	Apr-09		0.00	26.19	Boundary wall from main road to build up area (both left & right) completed 90%.Fixing of barbed wire fencing in progress. Chowkidar Hut & RCC columns (2 nos) at main gate side completed 80%
	Mechanical Engineering Deptt Poonch							
5	Const of residential A.E.E		23.12	Jan-11		10.50	12.62	Masonry completed upto lintel level
	Total:-		1116.95			512.14	604.81	