

# Jammu & Kashmir Projects Construction corporation Ltd

## District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
<b>R&amp;B Department.</b>								<b>District Rajouri.</b>
<b>Bridges</b>								
1	Const of 25M Motorable bridge take off Point at Tryath Harichuma	Kalakote	249.00	3/2008	Dec-10	235.00	14.00	Bridge completed along with approaches
2	Const of 150M span steel Girder Motorable bridge at Narian	Kalakote	677.00	3/02	4/2011	517.50	159.50	Sub structure completed Launching of 5 spans completed & deck slab for 4 spans completed. Left side wing wall & toe wall for approach slab 90% completed Right side approach slab laid
3	Const of 75M span Foot suspension bridge over Narie Nallah at Kural	Kalakote	51.94			3.00	48.94	Work not taken up due to inadequate funds
4	Const of 313M Span Motorable bridge at Hanjana (Nowshera)	Nowshera	2185.00	10/2008	6/2011	1252.03	932.97	Sub structure completed Super structure : Launching of 4 spans completed & 5 spans in progress. Material for 6th span brought at site. Fabrication of 4 spans in progress at Jammu
5	Const of 178 M . Span Single Lane Motorable Bridge Ujjain Rajouri	Darhal	1071.70			54.96	1016.74	Work of right approach in progress
a	Approach Road		85.00			0.00	30.04	100 Mtr approach L/S earth work completed

## Jammu & Kashmir Projects Construction corporation Ltd

### District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
6	Const. Of 40M Span Motorable bridge at Kothdhara Peeri Road	Darhal	92.42	2/2002	Mar-10	89.35	3.07	Bridge completed.
7	Const of 152 Mtr Motorable bridge at Muradpur(CRF)	Rajouri	930.00	2/2004	4/2011	545.00	385.00	Bridge completed except wearing coat,railing,expansion joints & approach slab
<b>Roads</b>								
8	Const of Trayath Harichuma road	Kalakote	89.00	7/2001		82.85	6.15	1 E/W k.m 1st 6th completed & side drain Km 1st 6th except Km 4th <b>Cross drainage work:</b> 0.60M dia HP culverts 11 NOS completed 2M Span RCC culverts 2 Nos completed 6M span RCC culverts 1 no slab has been laid & opp has been completed upto 90% & filling of approaches is in progress Pavements WBM-G-11 KM 1 to 4th RD 475 completed,Km 5th & 6th 1st layer completed WBM-G3 KM1 to 4th RD 475 completed. Work of cross drainage in progress
9	Const of Road from Salani bridge to Dassal Seerian	Rajouri	168.17	2/2004	7/2004	17.36	150.81	E/W RDO-65 90 % completed Further work suspended for want of funds

# Jammu & Kashmir Projects Construction corporation Ltd

## District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
	<b>Buildings</b>					0.00		
10	Const. of New DIET building Rajouri State Plan	Rajouri	101.00	07/03		50.90	50.10	Adm block ground floor completed & further work suspended for want of funds
	<b>Total:-</b>		<b>5700.23</b>			2847.95	2852.28	
	<b>Health and Medical Education.</b>							
1	Const of New District hospital Rajouri Original cost 3636.30	Rajouri	4640.00	1/2006	Block A & B August 2010.block C: 13/2011	2623.72	2016.28	Block A,B & diagnostic block completed and handed over. Block C RCC framed structure basement floor to 2nd floor completed. 3rd floor 75% completed.Work suspended for want of funds A.V.R genset installed
2	Addition/alternation work of Diagnostic block					0.00		Addition /alternation work of diagnostic block 90% completed
3	Sub District Hospital Darhal	Darhal	590.65	Feb-10	Dec-12	410.00	180.65	Basement floor:slab 90% completed.part masonry/plaster work in progress.Back filling & columns of G.F in progress.
	<b>Total:-</b>		<b>5230.65</b>			<b>3033.72</b>	<b>2196.93</b>	

# Jammu & Kashmir Projects Construction corporation Ltd

## District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
	<b>Education Deptt.</b>							
1	Degree College Thanamandi		575.55	Nov-05	Feb-10	575.55	0.00	Building completed and handed over
<b>a</b>	Development of playfield		7.98			5.00	2.98	
<b>b</b>	Drinking water facility		1.63			0.00	1.63	
<b>2</b>	<b>Govt Degree college at Rajouri</b>							
<b>a</b>	Boundary wall		30.10			30.00	0.10	
<b>b</b>	wah room for boys		6.20			6.20	0.00	
<b>c</b>	Renovation of faculty block/labs		8.12			8.00	0.12	
<b>3</b>	<b>Govt Degree College Budhal</b>							
<b>a</b>	wash room/toilet block		10.00			10.00	0.00	
<b>4</b>	<b>Govt Degree college Nowshera</b>							
<b>a</b>	Additional 3 rooms		62.81			33.00	29.81	
<b>5</b>	<b>Govt Degree College Mendhare</b>							
	Canteen Block		15.00			15.00	0.00	
	<b>Total</b>		<b>717.39</b>			<b>682.75</b>	<b>34.64</b>	

# Jammu & Kashmir Projects Construction corporation Ltd

## District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
	<b>J.N.V works</b>							
1	Balance work of JNV Koteranka	Darhal	104.91	9/2005		92.90	12.01	Phase 2nd 98% completed
2	Const of Additional Staff qtrs at JNV Koteranka	Darhal	176.81	Mar-07		172.86	3.95	Type-1st: 4 No staff quarters structure complete and ready for use Type 2nd 4 nos staff qtrs structure completed. Finishing work in progress Type 3rd: 4 Nos Staff qtrs completed & finishing work in progress Guest house: Terrace cutting & R/wall done. Deve works: Walling done other works in progress
3	Const of Additional Dormitory at JNV Koteranka	Darhal	119.04	Aug-07		115.60	3.44	One no Girls dormitory: completed in all respects. One no boys dormitory First floor masonry work completed further work in progress One no dinning hall work completed and handed over to P/A
	Special repair at dormitories at Koteranka		21.91	Jul-10	Jan-11	0.00	21.91	Work completed 80%
	<b>Archology Department</b>							
4	Renovation of Sarai building at Chingus.	Rajouri	84.07	04/96		84.07	0.00	Renovation work 90% work completed Re-const of Compound wall partly completed. Further work stopped
	<b>Total:-</b>		<b>506.74</b>			<b>465.43</b>	<b>41.31</b>	