

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
Health Department								District Ramban
1	Const of Truama Hospital at Ramban (CSS)		184.13	Sep-05		184.13	0.00	Completed and handed over
2	District Hospital Ramban Original 906.00		919.80	Jan-10	1/2012	450.00	469.80	Dismantling of existing old structure completed. Under ground sump tank completed RCC slab ground floor laid. Casting of RCC columns in 1st floor of left side of Ramp completed. Casting of RCC columns on right side of ramp completed Shuttering for 1st floor slab in progress
3	P.H.C at Deada Ramban 243.97		251.55			70.95	180.60	Work stopped due to court case
	Total:-		1355.48			705.08	650.40	
4	Farmers Training centre at Ramban		163.81	Nov-97		163.81	0.00	Main building completed and floowing works not taken up due to non availability of funds. Frontside R/wall, Chequred tiles path way, R/wall, B/wall, on up hill side, ward robes