

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
R&B Department.								District Udhampur
1	Construction of Kanth Gali Bhamag Road, Udhampur KM 34th to 46th Length 11 Km (Nabard)		350.27	5/03		357.34	-7.07	Earth work 90% completed. X-drainage Humpipe culvert 32 No partly completed. 420 M retaining wall completed.Balance part in progress WBM grade-iii in progress
2	Const of 45 M span Double lane street girder bridge on Ramnagar Road Km9th Khu Nallah (ADB)	Ramnagar	416.40	3/2007	Dec-10	300.89	115.51	Painting in progress
3	const of 47 M span Double lane steel girder bridge on Ram nagar Road km15th on Kaghote Nallah (ADB)	Ramnagar	363.23	3/2007	Dec-10	75.62	287.61	Superstructure : Launching in progress Approaches in progress
4	District court complex Udhampur					206.08		Work not started as the structure was not demolished by PWD authorities

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
5	Court complex at Ramnagar					81.00		Work not executed as utilities(water supply pipes and HT/LT electric lines not shifted by PDD & PHE Deptts
			1129.90			1020.93	396.05	

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
Health & Medical Education Department.								
1	AMT School & Hostel at District Hospital Udhampur.	Udhampur	378.00	3/2002		355.65	22.35	School portion completed and handed over(Hostel part subjudice)
2	Const of Cummunity Health Centre at Chanani	Chanani	1310.00	Sep-07	Dec-11	539.64	770.36	Emergency Block a: Finishing work in progress. OPD Block First floor slab laid. 2nd floor columns in progress Ground floor brick masonry in progress.
3	Setting up of ISM and Ayurvedic and Unani in Distt Hospital Udhampur					20.00	-20.00	The medical authorities have not identified the site till date
4	Truma Centre at Ram Nagar					79.60		Drawings awaited
			1688.00			994.89	693.11	

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending March 2011

								Rs. in Lacs
S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
Education Department.								
1	Const of Lecture rooms Boys college Udhampur		72.22			60.00	12.22	
1a	Additional works	Udhampur	23.00	Oct-07		23.00		Work completed 90%
2	Govt. Degree College Ramnagar	Ramnagar	667.65	5/2003		657.87	9.78	Lecturer Block ,Science block Adm Block & Toilet Block Completed and handed over Other Allied Works Internal path etc 85% completed.
3	Const of Motor Garage in GDC Ram Nagar Original cost 2.89 Lacs	Ramnagar	11.60	12/2008		2.00	9.60	Slab laid Finishing work in progress
	G.D.C Boys Udhampur		106.80	3/2011		85.00	21.80	
	G.D.C Women Udhampur		20.52	3/2011		20.00	0.52	
	G.D.C Ramnagar		46.67	3/2011		42.79	3.88	
Total			948.46			890.66	57.80	