

DISTRICT SHOPIAN

JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED
STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION
IN KASHMIR DIVISION ENDING MARCH, 2011 (03/2011)

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9

(R&B) DEPARTMENT

1	Rambiara Bridge	Shopian	598.00	Mar-10	Jun-12	40.00	558.00	RCC jacketing of existing piers in progress. The underground work of two abutments and five piers out of total six has been completed. Jacketing of two abutments and Six piers completed upto pile cap level including intricate corbelling portion. Pile caps & fabrication of structural steel girders in progress.
2	Mini Secretariat at Shopian	Shopian	2500.00	Mar-11	Mar-13	1424.00	1076.00	Earth excavation for foundation in progress.

TOTAL

3098.00

1464.00

1634.00

EDUCATION DEPARTMENT

COLLEGES

1 a)	Degree College Shopain	Shopian	256.00	Oct-02	Sep-10	256.00	0.00	Administrative Block & Arts Block:- Completed & occupied by P/A. □
b)	Compound Walling		52.06	Jun-10		33.99	18.07	Foundation and plinth completed. Brick work in progress.

DISTRICT SHOPIAN

JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED
STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION
IN KASHMIR DIVISION ENDING MARCH, 2011 (03/2011)

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9
c)	Seating arrangement to Lecture Halls		13.00			0.00	13.00	Work completed.
d)	Toilet Block		15.41			6.90	8.51	Brick work in progress.
e)	<u>Additional Items</u>							
i)	Rep./ Ren. of Building		5.00			5.00	0.00	Work yet to started
ii)	Washrooms		14.97	Mar-11		14.97	0.00	Plinth completed for Boys Washroom
iii)	Foundation of Pre-Fabricated Class Rooms		3.46			0.00	3.46	Work yet to started
iv)	Fencing of Campus		14.97			14.20	0.77	Work yet to started
v)	Play Ground		4.98			4.98	0.00	Work yet to started
vi)	Canteen Block		15.50	Mar-11		14.00	1.50	Earth work for foundation in progress.
	<u>COMPUTER LABS</u>							
1	H.S.S. Zainpora		4.26			4.26	0.00	RCC Slab laid. Roofing to be done
2	H.S.S Munandguffan		4.26			0.00	4.26	Work yet to be started
3	H.S.S Keller		4.26	Apr-07		2.95	1.31	Building completed up to lintel level.
GRAND TOTAL			408.13			357.25	50.88	

DISTRICT SHOPIAN

JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED
STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION
IN KASHMIR DIVISION ENDING MARCH, 2011 (03/2011)

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9

TECHNICAL EDUCATION DEPARTMENT

1	ITI at Shopian	Shopian	174.31	May-07	Feb-12	112.58	61.73	Building completed except truss work. (Work stopped for want of authorization for raising of 2nd Storey.)
---	----------------	---------	--------	--------	--------	--------	-------	---

TOTAL

174.31

112.58

61.73

HEALTH & MEDICAL EDUCATION DEPARTMENT

HOSPITALS

1	Sub-District Hospital at Zainpora	Wachi	1190.00	Jun-05	Mar-11	578.50	611.50	Main Building completed except Central Heating System. Finishing / Sanitary electification work in progress. Doctor's Quarter & Paramedical Staff Qtr in progress.
2	District Hospital Shopian	Shopian	2365.00	May-10		250.00	2115.00	RCC raft completed. Foundation beams in progress.

PRIMARY HEALTH CENTRE

1	Primary Helath Cenre at Sedow	Shopian	201.24	Nov-03	completed	201.23	0.01	All Buildings completed & handedover to P/A. Boundary Walling in progress.
---	-------------------------------	---------	--------	--------	-----------	--------	------	---

GRAND TOTAL

3756.24

1029.73

2726.51

DISTRICT SHOPIAN

JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED
STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION
IN KASHMIR DIVISION ENDING MARCH, 2011 (03/2011)

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9
<u>HORTICULTURE DEPARTMENT.</u>								
1 a)	Farmer's training Centre and working / Gradation Shed at Zainpora, Pulwama	Wachi	270.00	Apr-97	Oct-11	204.14	65.86	Farmers training centre completed except finishing. occupied by Security Forces w.e.f 06/2001. Work for Grading Shed completed. Finishing and par flooring in progress.
b)	RCC Water Storage Tanks		18.37	Feb-03	Mar-05	15.61	2.76	Work completed.
c)	Repair/ renovation for old office/ training centre and additional toilet block		4.87	Aug-03	Mar-05	0.00	4.87	Work completed..
TOTAL			293.24			219.75	73.49	
<u>FISHERIES DEPARTMENT.</u>								
1(a)	Trout Rearing Unit at Zainpora Shopian	Wachi	46.00	Apr-08	Completed	46.00	0.00	Work completed & handedover to P/A.
(b)	Additional Items	Wachi	16.02	Aug-10	Dec-10	2.75	13.27	Work 95% completed.
2	Fisheries work at Aliyal Pora	Shopian	431.35	Dec-07	Jun-11	97.92	333.43	Phase 1st:- 5 pairs of Race ways completed. Desilting chamber completed. Inlet & Outlet drain completed. Dam boaring & Screens completed. Maintenance Hut completed except finishing. Phase 2nd:- Fencing in progress. Vertical posts completed. Guard Hut 2nd completed except finishing Farm Hut foundation excavation completed. Land development in progress. Phase 3rd:- Plinth of Distt. Office completed.
TOTAL			493.37			146.67	346.70	

DISTRICT SHOPIAN

JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED
STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION
IN KASHMIR DIVISION ENDING MARCH, 2011 (03/2011)

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9

J. N. V.

1	JNV, Aglar	Wachi	668.60	Feb-07	Jun-11	343.48	325.12	Main Building:- Brick work in F/F completed. Fabrication of steel trusses in progress. Doormantaries Boys "A":- Brick work completed. Manufacturing of trusses & other finishing items in progress. Doormatries Girls "C":- Column work completed. Beems in 4 story in progress. Principal Residence:- Building completed. Truss work completed. Finishing work in progress. Kitchen & Dinning Hall:- Framed RCC columns & beams completed. DG Set Shed completed & DG set installed.
---	------------	-------	--------	--------	--------	---------------	---------------	--

TOTAL		668.60			343.48	325.12
--------------	--	---------------	--	--	---------------	---------------