

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending May 2011

S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
District Doda								
R&B department								
1	Const of Thathri Bridge at Thathari (CRF)	Doda	1178.34	12/2007	Dec-10	889.00	289.34	Construction of abutments A1 and A2 completed upto cap level. Fabrication of steel super structure in progress Concreting of R/wall in progress
2	Shiva Dal Bridge Doda	Doda	1064.35		8/2012	48.00	1016.35	Earth work for left abutment in progress
3	35 Mtr span motorable Mounda Bridge Across Neeru Nallaha		141.00			48.00	93.00	Work not started due to non availability of approach road
3a	Approach road to Monda Bridge		232.40	10/2010		9.00	223.40	Work in progress beyond RD-700 of km 1st as structures falling in alignment of approach road upto RD 700 of KM 1st.
4	Const of 54 mtr Span motorable Steel Bridge over Neeru Nallah at Kulsari (Bhaderwah)		245.00	4/2010	8/2011	108.00	137.00	Right side abutment concreting 90% completed. Left side abutment earth work in trenches execution in progress

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending May 2011

S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
5	Const of 40 mtr Span motorable Steel Girder Bridge over Neeru Nallah at Dherja (Bhaderwah)		197.00	4/2010	7/2011	0.00	197.00	Right abutment earth work in trenches excution in progress
6	Const of 200 Mtr Span Motorable Suspension Bridge over river Chenab at Marsoo, Assar Under Nabard		1635.70			0.00		
		Total	4693.79			1102.00	1305.69	

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending May 2011

S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
	Health & Medical Education.							
2	Construction of New District Hospital Complex at Doda Original 3248.70 Lacs	Doda	3249.80	4/2002	OPD Block 3/1/2008 IPD block 11/2011	2247.18	1002.62	<p>I.P.D Block</p> <p>1 Truss work of block A,B,C,E AND F completed and H E AND G IN PROGRESS</p> <p>2 Interior plaster & brick work of block A,b,C and H in progress.</p> <p>3 Kota stone ,tile flooring and wall cladding for block A,B,C in progress</p> <p>4 Concreting of R/wall on east side in progress.</p> <p>5 Truss work for Ramp block completed and brick work,plaster work in progress</p> <p>6 CGI sheet roofing for block A,B,C,E,F is in progress</p> <p>7 Brick work interior plaster for block E upto 1st floor completed.</p> <p>8 Exterior plaster of block A,B,G,E completed and ramp block in progress.</p> <p>9 P.O.P for block A,C completed and block B and F is in progress</p> <p>10 2nd floor slab for block H completed.columns from 2nd to roof level for truss work completed.</p> <p>11 1st floor slab & columns for block D completed.</p> <p>12 Aluminum frames for block A,B,C,D and F in progress.</p> <p>13 Fire fighting system in progress 40% completed.</p> <p>14 Lift 2 no -26 passenger/bed lift equipment procured at site</p> <p>Service block</p> <p>1 E/W completed.Col footing completed pedestals in progress. Earth work filling in progress.</p>

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending May 2011

S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
3	Regional Diagnostic centre under 11th FCA. Double Storeyed	Doda	89.70	3/2002	completed	71.50	18.20	Work completed and handed over
4	Const of Sub Distt Hospital Baderwah (NRHM Plan) Original 2245.00	Bhaderwah	2337.32	7/2007	Dec-11	1330.00	1007.32	1 Levelling / Cutting in front of entrance for parking and R/wall completed and further work in progress 2(a) Basement Floor Kota stone flooring in circulation area completed and grinding work in progress Floor/wall tile in block A 40% completed P.O.P work in block A & C completed. Aluminum frames/shutters in block A, B & C in progress 2 (b) Ground floor: Granite flooring in circulation area and POP work and floor/wall tiles in block A and C completed. Aluminum frames/shutters in block A B & C in progress. 2(c) 1st floor: Granite flooring in circulation area block and POP work block A & C completed. Floor/wall tiles block A and C in progress. and masonry/plaster work block B 90% completed. Aluminum frames shutters in block A/B/C and false ceiling block A in progress. 2 d) Machine room false ceiling in progress and electric room plaster work completed 2(e) Block A BC plaster work outer side completed . 2(f) Sanitary fitting work block A & C in progress
5	Const of Trauma Hospital at Khellani		399.60	Jun-10	Jun-12	150.00	249.60	Cutting of terraces completed Earth work for foundation and plinth beam completed. Concreting of columns completed Shuttering/reinforcement for slab in progress

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending May 2011

S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
7	P.H.C Bharath(Doda) 239.71		247.24			77.66	169.58	Land demarcated but not acquired yet
8	P.H.C Gundana(Doda) 239.71		246.59			77.66	168.93	work could not be taken up for land dispute
9	P.H.C Bhalla(Bhaderwah) 221.00		227.95			59.85	168.10	Work could not be taken up for want of approach road.Land acquisition proceedings of land for approach road has become sub-judicious
10	P.H.C Bhella (Thatri) 221.09		228.00	Aug-10	Dec-12	71.63	156.37	Levelling of terraces completed Earth work for foundation completed & concreting in progress
11	Repair & renovation of existing building at District Hospital Doda		20.00			0.00	20.00	work not started yet
	Total		7046.20			4085.48	2960.72	

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending May 2011

S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
	Education Department.							
1	Const of computer Lab in Degree college Doda	Doda	22.00	10/2008	7/2010	22.00	0.00	Work completed
	Under special Assistance							
1a	Examination Hall & Lecture theaters		113.50	4/2011	4/2012	80.00	33.50	RCC columns completed. Brick work in progress
2	Adm Block Govt Degree college Bhandarwah		128.50	3/2011	3/2012	75.00	53.50	E/W in trenches completed Steel reinforcement and shuttering for foundation in progress
	Total		264.00			177.00	87.00	

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending May 2011

S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
J.N.V works								
1	J.N.V. Doda. 1st Phase Original 412.73 Lacs	Doda	756.43	09/1994	in progress	317.46	438.97	Phase-1st 1) School Building: S1 & S2 Blocks - 100% completed and handedover. Whereas entrance portion 10% completed. 2 S3 Block (Adm. Block) -25% completed 3 S4 Block (Toilet Block) -100% completed. 4 Staff Quarters and Warden Residence, 20 Set type -III = 5 Blocks Block 1st (4 sets)completed. 5 Block 2nd: G/F finishing work completed 6 Block 5th: 1st floor masonry work completed upto roof level. 7 Block 3rd & 4th : Completed and handed over 6 Garage 25% completed
2	JNV Doda Phase-2nd Original 289.70 Lacs	Doda	403.42	4/2007		144.88	258.54	Dormitories a: D1 = G.F slab laid and roofing of 1st floor completed including finishing D2 & D3: Roofing completed including finishing D4: Structure completed upto plinth level & RCC columns raised upto G/Floor slab level Kota stone flooring,joinery work and calcium silicate ceiling in progress. c: Dinning hall : Roofing completed including finishing.Kota stone flooring,joinery work and calcium silicate ceiling completed

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending May 2011

S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
Fisheries Department								
3	Fish Form at Bheja Bhaderwah Phase-1st		127.41	3/2008	6/2010	79.50	47.91	Chain link fencing completed Levelling of terraces completed . Inlet channel completed 4 No raceways completed and in remaining one finishing in progress Sedimentation tank completed. Plaster in progress. M.S pipe for water supply procured Laying of M.S pipe in progress
Youth Services & Sports Deptt								
4	Const of Sports stadium at Doda	Doda	446.77	Nov-06	12/2011	299.25	147.52	1 Pavilion structure ground floor completed 2 Interior plaster of pavilion in progress 3 Laying of columns/beams for 1st floor of pavilion completed 4 Laying of trusses in progress 5 Concreting of 6 tiers A,B,C,D,E and F completed 6 RCC flooring of tiers completed 7 drainage crossing in progress 8 Drainage work around stadium completed
5	Const of Sports stadium Bhaderwah(UIDSSMT) Phase -1st		150.00	Jul-07	4/2010	150.00	0.00	1 Phase-1st Work completed in all respects .
5a	Phase-2nd		460.00	Feb-10	3/2013	0.00	460.00	RCC retaining wall from front side 21 mt length and levelling/filling of depressed portion recently completed in anticipation of funds as per orders

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending May 2011

S. No	Name of the Work	Constituency	Estimated cost	D.O.S	Anticipated Date of completion	Funds received from P/A	Balance with P.A.	Physical status
1	2	3	4	5	6	7	8	9
Judicial Deptt								
6	Const of Distt court complex at Doda	Doda	341.58			110.00	231.58	Work could not started as the site of construction changed Drawing sent for approval of P/A
Fire Services								
7	Fire Station Bhaderwah Phase-1st	Bhaderwah	72.58	Aug-09	Dec-11	66.00	6.58	1 Levelling of ground/ terrace cutting stands completed 2 Ground Floor/First floor: plaster work inner and outer side including bay portion completed except toilet block 3 Flooring work of ground floor/First floor in progress 4 Masonite door shutters also arranged.. Breast wall for protection of adjacent land back side of building including drain completed. Hume pipe 450 MM dia also partly laid
Power Dev corporation								
8	Const of 263 Mtr Span PSC Motorable bridge Across Chenab At Ganpat Doda	Doda	2995.00	Nov-06	Dec-10	1082.92	1912.08	1 Pier P2 completed upto level 894.50 R.L 2 Abutment A2 foundation concrete laid and RCC work for substructur in progress 3 Soffit slab of pier P1 completed and PSC box superstructure over P1 level 901 .00 Mt achieved. 4 Staging and supporting arrangement of first segments of superstructure over shaft p2 is in progress
9	Const of District Development Commissioner cum Mini Sectt Complex at Doda		2156.00					
Total			7909.19			2250.01	3503.18	