

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending May 2011

| S. No | Name of the Work | Constituency | Estimated cost | D.O.S | Anticipated Date of completion | Funds received from P/A | Balance with P.A. | Physical status |
|----------------------------|---|--------------|----------------|---------|--------------------------------|-------------------------|-------------------|---|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 |
| District Poonch. | | | | | | | | |
| R&B Department. | | | | | | | | |
| 1 | 36M span single lane motorable bridge Km Ist ChandiMarh Dogrian | Surankot | 86.28 | 03/2002 | | 86.28 | 0.00 | Work completed |
| Education Deptt. | | | | | | | | |
| Technical Education | | | | | | | | |
| 1 | I.T.I Surankot | Surankot | 172.10 | 4/2006 | Sep-09 | 110.56 | 61.54 | Workshop block & Adm block completed Hostel block: Structure completed upto plinth level & further work stopped due to non availability of funds |
| Health Department | | | | | | | | |
| 1 | District Hospital Poonch IPD BLOCK | Poonch | 930.60 | 4/2006 | | 857.50 | 73.10 | Building completed & handed over to P/A |
| 2 | Construction of PHC Building at Seri Khawaja Poonch | Surankot | 364.90 | 9/2005 | | 40.11 | | Boundry wall completed 30% i.e 47 Mtrs length.New drawings applied by Director Health in July/August 2006.Further work suspendd due to land dispute with forest departmant |
| Total | | | 1295.50 | | | 897.61 | 73.10 | |

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending May 2011

| S. No | Name of the Work | Constituency | Estimated cost | D.O.S | Anticipated Date of completion | Funds received from P/A | Balance with P.A. | Physical status |
|-------|-----------------------------------|--------------|----------------|-------|--------------------------------|-------------------------|-------------------|-----------------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 |
| | Education Deptt | | | | | | | |
| | Govt Degree college Poonch | | | | | | | |
| a | Repair/Renovation of Labs | | 7.00 | | | 0.00 | 7.00 | |
| b | Recreation/common room for Girls | | 15.39 | | | 15.00 | 0.39 | |
| c | Wash room for girls | | 14.35 | | | 14.35 | 0.00 | |
| d | Waiting/reception room | | 8.36 | | | 8.36 | 0.00 | |
| e | Gym/Health centre & sports centre | | 10.00 | | | 0.00 | 10.00 | |
| | Total | | 55.10 | | | 37.71 | 17.39 | |

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending May 2011

| S. No | Name of the Work | Constituency | Estimated cost | D.O.S | Anticipated Date of completion | Funds received from P/A | Balance with P.A. | Physical status |
|-------|---|--------------|----------------|--------|--------------------------------|-------------------------|-------------------|---|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 |
| | J.N.V works | | | | | | | |
| 1 | J.N.V. Surankot | Surankot | 706.80 | 5/95 | ---- | 397.46 | 309.34 | 1 School building(S1 & S2 block 100% completed 2 Adm block (S3) 100% completed 3 Kitchen cum dinning 100% completed 4 Girls dormitory : 100% completed 5 Principal Residence 100% completed 6 Staff qtrs(type (-iii) 4 Units 100 % completed 4 units: Plinth completed 100% superstructure work is to be taken up. Boys Dormitory with 1 No warden Residence 57-10% complted Development works: Cutting in terraces/R/wall to buildings,pucca path/steps etc are in progress |
| 2 | Const of additional Dormitory at JNV Surankot | Surankot | 295.60 | 7/2007 | | 79.11 | 216.49 | Cutting in terrace : Girls Dormitory (1 NO) Boys dormitory (1 NO)100% completed b Boys dormitory 1 No plinth completed Superstructure work in progress |
| 3 | Const of Labortary at JNV Surankot | Surankot | 65.24 | 5/2007 | | 25.07 | 40.17 | Lab block (Half block taken up) 100 % completed.D.G set 100 % completed 2nd hald 42.50% completed.One no single storey completed upto roof level & slab work in progress |

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of Works Ending May 2011

| S. No | Name of the Work | Constituency | Estimated cost | D.O.S | Anticipated Date of completion | Funds received from P/A | Balance with P.A. | Physical status |
|-------|--|--------------|----------------|--------|--------------------------------|-------------------------|-------------------|---|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 |
| 4 | Boundary wall at JNV Surankot | Surankot | 26.19 | Apr-09 | | 0.00 | 26.19 | Boundary wall from main road to build up area (both left & right) completed 90%.Fixing of barbed wire fencing in progress. Chowkidar Hut & RCC columns (2 nos) at main gate side completed 80% |
| | Mechanical Engineering Deptt poonch | | | | | | | |
| 5 | Const of residential A.E.E | | 23.12 | Jan-11 | | 10.50 | 12.62 | Masonry completed upto lintel level |
| | Total | | 1116.95 | | | 512.14 | 604.81 | |