

JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED
STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION
IN KASHMIR DIVISION ENDING MAY, 2011 (05/2011)

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9

R&B DEPARTMENT (BRIDGES)

1	Aung Mattipora Bridge including Temporary Foot Bridge	Bijbehara	1090.00	Nov-03	Bridge Completed	708.27	381.73	Bridge completed including approaches & open to traffic. Protection work yet to be started.
2	Kapran Bridge	Dooru	207.00	Feb-06	May-11	167.00	40.00	Bridge completed. Approaches in progress.
3	Freemo Brengi Nallah Ahlan Gadool	Kokernag	283.00	Mar-10	Mar-12	0.00	283.00	Store Shed /Site Office completed. Funds not available.
4	Pushwara Bridge (NABARD)	Anantnag	555.00	Mar-10	Mar-12	202.65	352.35	Baily Bridge (Foot Bridge) completed. Sinking of wells in progress.
5	Sallar Aishmuqam Bagwani Bridge (NABARD)	Pahalgam	701.00	Nov-10		181.53	519.47	Piers / Pier abutment completed upto cap level. 03 No. caps laid. Shuttering & Steel work of balance 3 caps in progress.

TOTAL**2836.00****1259.45****1576.55**

JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED
STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION
IN KASHMIR DIVISION ENDING MAY, 2011 (05/2011)

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9

R&B DEPARTMENT (OTHER WORKS)

1	Officers Residential Quarters, Khanabal	Anantnag	116.00	Dec-06	Mar-12	38.00	78.00	G/F slab laid. Brick work of G/F completed.
2	Rest House at Kaprin	Dooru	82.00	Jul-05	Jun-11	68.20	13.80	Building completed . Finishing in progress.

TOTAL			198.00			106.20	91.80	
--------------	--	--	---------------	--	--	---------------	--------------	--

GRAND TOTAL			3034.00			1365.65	1668.35	
--------------------	--	--	----------------	--	--	----------------	----------------	--

EDUCATION DEPARTMENT**COLLEGES**

1	Science Block, Womens' College Anantnag	Anantnag	258.00	May-03	Jun-11	186.54	71.46	Building completed. Finishing in progress.
2	Hostel Block, Womens' Degree College Anantnag	Anantnag	30.05	Apr-04	completed	22.00	8.05	Building completed.
3	Government Degree College, Dooru including additional works	Dooru	476.43	Jun-05	completed	463.97	12.46	Building completed & occupied by College authorities. Walling in progress. Chainlink fencing completed.

JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED
STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION
IN KASHMIR DIVISION ENDING MAY, 2011 (05/2011)

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9
4	Govt. Degree College Bijbehara	Bijbehara	1050.00	Jun-08	Sep-11	650.00	400.00	G/F & F/F slabs laid. Columns of 2nd floor completed. Truss beams completed. Fabrication & erection of trusses in progress. Walling almost completed.
5	Geography Block at Boys Degree College Anantnag	Anantnag	315.00	Sep-10	Mar-12	75.00	240.00	Foundation / Plinth completed. Ground Floor columns completed.
6	Womens Hostel at Boys Degree College Anantnag	Anantnag	75.00	Sep-10	Sep-11	35.00	40.00	Foundation & Plinth completed.
7	Degree College Kokernag	Kokernag	1293.00	Apr-11	Apr-13	0.00	1293.00	Store cum office shed in progress.
8	Degree College Uttersoo Shangus	Shangus	1301.00	Apr-11	Apr-13	200.00	1101.00	Temporary approach culvert in progress.
<u>Special Plan Assistance</u>								
9	<u>Degree College Anantnag</u>							
i)	Compound Wall, MS Grill & other items for ST Hostel Building		31.00	Mar-11	May-06	31.00	0.00	Compound walling 20% completed. Other work 100% completed.
ii)	Repair / Renovation of Laboratories		7.64	Mar-11	May-11	7.64	0.00	90% work completed.

JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED
STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION
IN KASHMIR DIVISION ENDING MAY, 2011 (05/2011)

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9
iii)	Repair / Renovation of old Structure / Buildings		10.00	Mar-11	May-11	10.00	0.00	90% work completed.
iv)	Repair / Renovation of Washrooms		2.47	Mar-11	May-11	2.47	0.00	90% work completed.
v)	Fencing of Internal Campus		10.00			10.00	0.00	Work started
10	<u>Degree College Dooru</u>							
i)	Repair / Renovation of Washrooms		14.97	Mar-11	May-11	14.00	0.97	50% work completed.
ii)	Common Room for Girls		10.48	Mar-11	May-11	10.00	0.48	40% work completed
iii)	Repair of ceiling of the College Building		4.00			4.00	0.00	Not taken up to avoid disturbances of Education of Students.
iv)	Sports Centre / GYM		5.00	Mar-11	May-11	5.00	0.00	Work yet to be started
11	<u>Womens College Anantnag</u>							
i)	Macadamization of the existing roads & development of new roads / paths within the college campus.		15.02	Mar-11	May-11	15.00	0.02	50% work completed.
ii)	Constn. of Auditorium Block		253.50	Mar-11	May-11	82.00	171.50	Foundation work in progress. Mudmat laid & raft in progress.

JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED
STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION
IN KASHMIR DIVISION ENDING MAY, 2011 (05/2011)

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9

12 Degree College Uttersoo

i)	Repair / Renovation of Washrooms		14.97	Mar-11		10.00	4.97	65% work completed.
ii)	Canteen for Students		15.50	Mar-11		10.00	5.50	65% work completed.
iii)	Tube Well & Electric Motor for Drinking water		1.13			1.13	0.00	Feasibility / Survey completed. Work being taken up.

13 Degree College Kokernag

i)	Repair / Renovation of Washrooms		14.97	Mar-11		14.97	0.00	65% work completed.
----	----------------------------------	--	-------	--------	--	-------	------	---------------------

GUTTED SCHOOLS

1	High School, Saidwara Dooru	Dooru	91.07	Jun-05	completed	79.33	11.74	Building completed & handedover to P/A. Walling in progress.
2	High School, Keeri	Dooru	95.53	Jun-05	Dec-10	57.00	38.53	Building completed & handedover to P/A. Walling in progress.
3	Higher Sec. School Hardturoo	Shangus	53.00	Jun-09	Aug-11	29.88	23.12	Brick work completed. Slab in progress.

JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED
STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION
IN KASHMIR DIVISION ENDING MAY, 2011 (05/2011)

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9
COMPUTER LABS								
1	H.S.S. Arwani	Homeshalibugh	4.26	Sep-07		2.26	2.00	Work completed.
2	H.S.S. Frisal	Homeshalibugh	4.26	Sep-07		3.26	1.00	Slab laid.
3	H.S.S. B Saller	Pahalgam	4.26	Sep-07		4.26	0.00	Completed
4	H.S.S kuller	Pahalgam	4.26	Sep-07		3.00	1.26	Completed
5	H.S.S Kabamarg	Dooru	4.26	Sep-07		4.26	0.00	Slab laid.
6	H.S.S G. Saller	Pahalgam	4.26	Sep-07		4.26	0.00	Completed
7	H.S.S Akingam	Kokernag	4.26	Sep-07		4.20	0.06	Completed
8	H.S.S Hardaturoo	Shangus	4.26	Sep-07		4.26	0.00	Completed
9	H.S.S. Soafshali	Kokernag	4.26	Sep-07		3.69	0.57	Brick work completed.
10	H.S.S. Nowgam	Shangus	4.26	Sep-07		3.93	0.33	Brick work completed.
11	H.S.S. Larnoo	Kokernag	4.26	Sep-07		3.93	0.33	Brick work completed.
12	H.S.S. Salia	Bejbehara	4.26	Sep-07		2.00	2.26	Slab laid.
13	H.S.S. Pahalgam	Pahalgam	4.26			0.00	4.26	Work yet to be started.
TOTAL			5504.11			2069.24	3434.87	

JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED
STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION
IN KASHMIR DIVISION ENDING MAY, 2011 (05/2011)

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9

UNIVERSITY OF KASHMIR

1 (a)	South Campus, Fathgrah Anantnag.	Anantnag	625.00	Apr-05	completed	625.00	0.00	Work completed & handedover.
(b)	Additional Work	Anantnag	363.00	Mar-08	completed	293.00	70.00	Raising of F/F to Girls Hostel completed. Canteen completed. Filling of lawns completed.
(c)	Black Topping & Vitrified Tiling	Anantnag	45.00	Jun-08	completed	0.00	45.00	Work completed.

TOTAL**1033.00****918.00****115.00****HEALTH DEPARTMENT**

1	Sub District Hospital, Kokarnag	Kokernag	1133.00	Jun-03	Main Hospital Completed	790.05	342.95	Main Hospital Building completed & handedover. Central Heating System & Walling in progress. Doctors Qtr. & Paramedical Qtr. Staff Qtr. in progress.
---	---------------------------------	----------	---------	--------	-------------------------	---------------	---------------	--

JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED
STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION
IN KASHMIR DIVISION ENDING MAY, 2011 (05/2011)

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9
2	District Hospital Anantnag	Ananatnag	5950.00	Sep-07	6/2011 Phase 1st	1341.00	4609.00	IPD / OPD Four Storeyed frame Structure & Brick work of Wing "C" completed. Truss work & Plastering of interior walls in progress. Framed Structure of Common entrance block including G/F & F/F slabs completed. Brick work of G/F completed & 1st floor in progress. Framed structure of Toilet block (Rear side) completed upto 2nd floor & slab of 3rd floor in progress.
Total			7083.00			2131.05	4951.95	

PRIMARY HEALTH CENTRES

1	Saller	Pahalgam	199.50	Jun-04	Jun-11	195.69	3.81	Main Building Doctor's Qtr.completed & handedover. Paramedical Staff Qtr. Completed. Finishing in progress.
2	Mattan	Bighbehara	200.50	Jun-04	Jun-11	196.77	3.73	Main Building completed & handedover. Doctor's & Paramedical Staff Qtr. Completed. Finishing work in progress.
3	Sirhama	Bighbehara	199.50	Jun-04	Jul-11	144.50	55.00	Main Building completed & handed over. Doctor's Qtr.& Paramedical Staff Qtr. Completed. Roofing & finishing in progress.

JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED
STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION
IN KASHMIR DIVISION ENDING MAY, 2011 (05/2011)

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9

4	Budroo Kalan	Bighbehara	200.50	Jun-04	completed	200.50	0.00	Main Building completed & occupied by P/A. Doctor's Qtr.& Paramedical Staff Qtr. Completed.
5	Nowgam	Shangus	199.50	Jun-04	Sep-11	147.53	51.97	Main Building completed & handedover. Doctor's Qtr. Completed up to G/F slab level. Slab in progress. Paramedical Staff Qtr. Completed up to plinth level.

Total			999.50			884.99	114.51	
GRAND TOTAL			8082.50			3016.04	5066.46	

FIRE SERVICE DEPARTMENT

1	Fire Station at Kokernag	Kokernag	53.02	Nov-08	completed	50.02	3.00	Building completed except B/T of approach & occupied by P/A
2	Fire Station at Shangus		89.50	Mar-11	Oct-11	19.52	69.98	Work started

TOTAL			142.52			69.54	72.98	
--------------	--	--	---------------	--	--	--------------	--------------	--