

SRINAGAR DISTRICT

JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED
STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION
IN KASHMIR DIVISION ENDING MAY, 2011 (05/2011)

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9
R & B DEPARTMENT								
1(a)	Dalgate Bridge. Phase 1st	Sonwar	907.58	3/2003	Completed	858.00	49.58	Bridge completed.
(b)	Phase 2nd	Sonwar	1338.45	6/09	12/2011	715.00	623.45	Pilling / Foundation from P15 to P31 completed. Substructure by way of bracing beams 88% completed. Timber pilling / Plateform from P-32 to P-34 in progress. Staging for superstructure for first 4 Spans completed & 5th Span in progress. Form work & placing of steel reinforcement for beams of 1st two spans completed & concreting in progress.
(c)	Extension of Carriage Way	Sonwar	275.93	6/09	Completed	210.00	65.93	85% work completed. Clearance of Mulba 95% completed. Electrification by way of providing street lights completed.
2	Mujgund at Tengpur	Batamaloo	1220.00	10/2005	Sep-11	1060.00	160.00	Deck slab of all four Spans laid. Railing & foot path / expansion joints in progress. Approach on both sides in progress.
3	Palpora-Shaltang Bridge (NABARD)	Batamaloo	1165.40	11/2008	Mar-12	615.00	550.40	Pile foundation 100% completed. Well W1 completed. Well W2 70% completed & Well W3 50% casting completed. Abutment A1 completed. Staging A1,P1 in progress. A2 pile foundation completed. Pile cap in progress.

SRINAGAR DISTRICT

JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED
STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION
IN KASHMIR DIVISION ENDING MAY, 2011 (05/2011)

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9
4	Barbarshah Bridge	Haba-Kadal	350.00			25.00	325.00	Survey completed. Utilities not shifted yet.
5	Foot Bridge Palpora	Eaidgah	305.00	10/2010	Mar-12	104.00	201.00	Excavation for right abutment completed. Island P1 completed. Pilling of pier P1 completed. Test pile & verticle load test completed on right side abutment. Pilling of right side abutment almost completed. Dumping of material for conducty test of working pile in progress.
6	Moulana Azad Bridge	Sonwar	164.00	9/2010	Dec-11	100.00	64.00	Sub structure for foot bridge on either side completed. On Golf Course side foot bridge superstructure in progress. For Sonwar side Foot Bridge Superstructure completed. Steel Girder fabrication 90% completed.
7	Zainakadal Bridge (Under CRF)	Zainakadal	892.00			30.00	862.00	Store shed, Watch & Ward Shed & Site Office 90% completed.
8	Malroo Bridge (Under CRF)	Batamaloo	1621.00	8/2010		172.70	1448.30	Excavation for pile caps for abutments & Pier p4 completed. Well sinking for pier P3 in progress (depth achieved 5.00 Mtr.) Island for well foundation of Pier P1 completed & for pier P2 in progress.
9	Zero Bridge (Under CRF)	Amirakadal	1215.00			30.00	1185.00	Utilities not shifted yet.
TOTAL			9454.36			3919.70	5534.66	

SRINAGAR DISTRICT

JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED
STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION
IN KASHMIR DIVISION ENDING MAY, 2011 (05/2011)

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9
OTHER WORKS (R&B)								
1	Engineering Complex at Raj Bagh, Srinagar.	Amirakadal	1160.00	10/96	12/2011	771.59	388.41	2 No. Block's already completed & handedover. Block 3rd G/F completed & taken over by PMGSY Deptt. Remaining floors structurally raised part finishing done in 1st floor & partly occupied by PMGSY / R&B Deptt.
2	Extension of Ziyarath Naqashband Sahib Shrine at Roshnagar Mohalla	Khanyar		Dec-10		300.00	0.00	Repairs to floor work of existing Shrine completed. Foundation work of extension of Shrine on east side completed. Boulder filling in foundation completed. External repair work in progress.
3	Peer Dastgeer Sahib Shrine at Khanyar	Khanyar	689.00	Jun-10		300.00	389.00	Foundation work completed. Column work in G/F completed. G/F slab laid. F/F columns in progress.
4	Commercial Complex Near Exhibition Ground Jehangir Chowk Srinagar.	Batmaloo	4893.00	Apr-11		0.00	4893.00	Test pile cast. 75 No working piles cast.
5	Consttn. of Plinths for Prefab Shops at Jehangir Chowk Sgr.	Batmaloo	8.80	Apr-11		0.00	8.80	42 No Plinths completed
TOTAL			6750.80			1371.59	5679.21	
GRAND TOTAL			16205.16			5291.29	11213.87	

SRINAGAR DISTRICT

JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED
STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION
IN KASHMIR DIVISION ENDING MAY, 2011 (05/2011)

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9

EDUCATION DEPARTMENT

Higher Education Department

1	Science Block at Gandhi Memorial College Sgr.	Khanayar	267.00	Apr-10	Dec-11	100.00	167.00	Brick work including fixing of Door / Window in F/F in progress.
2	Renovation of Gandhi Memorial College at Srinagar.	Khanayar	71.00	Mar-09		50.00	21.00	Civil work completed. Electrification completed.
3	<u>SPECIAL PLAN ASSISTANCE</u>							
(a)	Gandhi Memorial College Sgr. Washroom for Boys & Girls		14.97			0.00	14.97	Site not available yet
(b)	Add. Class Rooms		49.00			0.00	49.00	Plinth in progress.
(c)	Canteen Block		15.50			0.00	15.50	Site not available yet
4	Addl. Item (Wardroobs / Almonium Chamber etc. at State Institute of Education.	Batamaloo	14.68	Nov-08		13.00	1.68	80% work completed.
5(a)	Hostel Block Islamia College Sgr	Zadibal	309.00	Nov-07	completed on 03/2011	290.00	19.00	Work completed & handedover to P/A.

SRINAGAR DISTRICT

JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED
STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION
IN KASHMIR DIVISION ENDING MAY, 2011 (05/2011)

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9

(b)	Deveri Stone Gate	Zadibal	12.40	Dec-08		11.20	1.20	Work completed & handedover to P/A.
(c)	Lecture Theater Block Original Cost = 67.00 Lacs	Zadibal	168.50	Jan-09	Jul-11	132.00	36.50	Framed Structure completed including steel truss/ CGI roofing. Finishing work 92% completed.

Additional Works

(Under Special Plan Assistance)

(d)	<u>Islamia College Srinagar</u>							
i)	Devri Stone Gate	Zadibal	13.11	Mar-11		6.20	6.91	95% work completed.
ii)	Ren. of Lecturer Theater & Laboratories		14.50	Mar-11		7.50	7.00	Work completed.
iii)	Common Rooms for Girls							
iv)	Washroom for Female Students		20.00	Mar-11		10.00	10.00	47% work completed
v)	Basket Ball & Badminton Court							
vi)	Installation of fibreglass, Basket ball polls etc.		12.57			0.00	12.57	60% work completed.

SRINAGAR DISTRICT

JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED
STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION
IN KASHMIR DIVISION ENDING MAY, 2011 (05/2011)

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9
4	<u>Women's College Nawakadal Sgr.</u>							
(a)	Face Lifting of the College		6.84	Mar-11		6.84	0.00	90% work completed
(b)	Internal repair / Renovation of College Buildings		10.00	Mar-11		10.00	0.00	90% work completed
(c)	Repair of Sanitary		4.82	Mar-11		4.82	0.00	100% work completed
(d)	Repair / renovation of Badminton Hall		10.24	Mar-11		10.24	0.00	90% work completed
(e)	Repair / Renovation of Bathrooms		7.21	Mar-11		7.21	0.00	Work completed
(f)	Repair / renovation of Canteen Path		6.50	Mar-11		6.50	0.00	90% work completed
(g)	Internal electrification of College Building		14.62	Mar-11		14.62	0.00	95% work completed
5	<u>S.P College Srinagar</u>							
(a)	Up-gradation / repair of Labs	Amirakadal	5.00	Mar-11		5.00	0.00	40% work completed.
(b)	Toilet Block for Electronic Deptt		3.30	Mar-11		3.30	0.00	80% work completed.

SRINAGAR DISTRICT

JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED
STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION
IN KASHMIR DIVISION ENDING MAY, 2011 (05/2011)

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9
(c)	Conversion of Hall into Conference room with facilities for toilet block		9.60	Mar-11		9.32	0.28	80% work completed.
(d)	Repair / renovation of Old Buildings		18.04	Mar-11		18.00	0.04	30% work completed.
(e)	Extension of Canteen Block		9.92	Mar-11		9.92	0.00	80% work completed.
6	<u>New Womens College Sgr.</u>							
(a)	Additional Class Rooms	Amirakadal	127.65	Mar-11		0.00	127.65	Work yet to be started.
(b)	Washroom for Girls		10.00	Mar-11		0.00	10.00	Work yet to be started.
7	<u>Women's College, M.A Road Srinagar</u>							
(a)	Face lifting / repair of College Buildings.	Amirakadal	21.75	Apr-11		20.00	1.75	91% work completed.
(b)	Repair of Toilets by way of installing sanitary /Plumbing items incl. tiles etc.		5.00	Apr-11	Completed	5.00	0.00	Work completed.
(c)	Repair of main office building damaged due to earth quake.		11.14			10.00	1.14	The Administrative rooms housed in the block needs to be vacated by college authorities.
(d)	Construction of Reading Room		25.79	Apr-11		25.00	0.79	12% work completed

SRINAGAR DISTRICT

JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED
STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION
IN KASHMIR DIVISION ENDING MAY, 2011 (05/2011)

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9
(e)	Construction of badminton and Volleyball Court		8.98	May-11		5.00	3.98	60% work completed.
(f)	New Non Medical Block		166.00			90.00	76.00	Work not yet started as the Adm. Rooms housed in the block needs to be vacated by college authorities.
8	<u>Govt. College for Education B.Ed. College M.A.Road Sgr.</u>							
(a)	Renovation of college Auditorium & face lifting of Administrative Block.	Amirakadal	29.98	Apr-11		29.98	0.00	90% work completed.
(b)	Providing ceiling and repairs / renovation to M.Ed Block and renovation of two No lavatory / Toilet Block including electrification and up gradation of Canteen Block at College of Education Srinagar.		30.34	Apr-11		30.00	0.34	70% work completed.
9	<u>Amar Singh College. Gogjibagh, Srinagar</u>							
(a)	Const of additional 8 Classrooms		166.00	Mar-11		95.00	71.00	Foundation in progress
(b)	Repairs & renovation of buildings including tazeer and bukhari halls		20.22	Mar-11		20.00	0.22	60% work completed.

SRINAGAR DISTRICT

JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED
STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION
IN KASHMIR DIVISION ENDING MAY, 2011 (05/2011)

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9
(c)	Const of brick walling on front side up to main gate and raising of brick wall on the back side.		23.54	Mar-11		23.54	0.00	60% work completed.
10	<u>New Women College, Srinagar</u>							
(a)	Construction of Additional Classrooms 05 No's	Amirakadal	127.65	Apr-11		50.00	77.65	Foundation in progress.
(b)	Construction of Washroom for Girls		10.00			10.00	0.00	Work yet to be started
10	<u>Govt Degree College Bemina</u>							
(a)	Construction of Toilet Block for girls		10.00			10.00	0.00	Work yet to be started
(b)	Construction of Common Room for Girls		10.48	May-11		10.48	0.00	Plinth foundation in progress.
(c)	Construction of Academic Block 1st Phase		159.00	Apr-11		100.00	59.00	Foundation work in progress.
(d)	Extension of Library Block		10.00	May-11		10.00	0.00	Foundation work in progress
(e)	Construction of Auditorium Block		253.50			0.00	253.50	Non availability of funds.
			2315.34			1269.67	1045.67	

SRINAGAR DISTRICT

JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED
STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION
IN KASHMIR DIVISION ENDING MAY, 2011 (05/2011)

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9

TECHNICAL EDUCATION DEPARTMENT

1	Renovation/ Extension of Lib. At K.G. Polytechnic Sgr.	Amirakadal	99.71	Jun-05	May-11	97.68	2.03	Renovation work 80% completed only some items to be completed for library finishing items are to be completed. Principal's Office extension completed except sky light & 6mm Ply (Rough ceiling) which is in progress.
---	--	------------	-------	--------	--------	--------------	-------------	---

TOTAL			99.71			97.68	2.03	
--------------	--	--	--------------	--	--	--------------	-------------	--

HEALTH & MEDICAL EDUCATION DEPARTMENT

1	Dental College at Shireen Bagh. Srinagar.	Iddgah	4127.00	Jan-94	Aud. 31-7-09 Block 6th 06/2011	3054.88	1072.12	Block I to VI & Ancillary Blocks, Registration Block & Water Sump 2 No. completed. Block VIth Fire fighting extinguishers installed. Central Heating for Block IVth & Vth completed. Recreation Block:- Building completed. Finishing work in progress.
3	Remodilling Block "A" for Nursing College at Shireen Bagh Sgr.	Iddagah	898.50	Jul-07	completed	772.00	126.50	Building completed. Lift work pending.

SRINAGAR DISTRICT

JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED
STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION
IN KASHMIR DIVISION ENDING MAY, 2011 (05/2011)

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9
4	JLNM Hospital Rainawari, Srinagar OPD = 704.90 IPD = 4245.67 Lift OPD = 14.00 Staff Qtr. = 340.89 Misc. = 462.28	Khanyar	5767.00	Nov-96		2694.33	3072.67	Phase 1st Completed. Phase 2nd Structural work completed. Finishing work & Service Work in progress. Bridge between on OPD Block & IPD Block completed. Part of IPD Block completed as directed by Director Health Services.
5	Boys Hostel Building Dental College Bemina	Batmaloo	1070.52	Oct-07	Dec-11	1051.30	19.22	Leg "A" Building roofed finishing work in progress. Leg "B" Plastering work in progress Res. Flats form work for 1st slab completed.
6	Girls Hostel Dental College at Shreen Bagh Sgr.	Iddgah	888.97	Feb-10	Jun-12	206.65	682.32	Pilling work completed. Plinth in progress.
7	Additional Block at L.D Hospital Sgr.	Amirakadal	4025.00	Sep-08	Nov-11	1726.00	2299.00	Concreting of slab 5th 90% completed. Brick work 95% completed. Door / Window frames placed in position. Granite flooring, Bathrooms & Aluminum partitions in G/F i.e OPD completed
8	Sarai Works at SMHS Hospital Srinagar	Idgah	582.50	Apr-09	Sep-11	230.00	352.50	Truss work in progress. Plumbing work completed. Finishing work in progress.

SRINAGAR DISTRICT

JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED
STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION
IN KASHMIR DIVISION ENDING MAY, 2011 (05/2011)

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9
9	Residential Qtr. for Register at SMHS Hospital at Srinagar.	Idgah	1184.00	Jun-09	Jun-12	205.00	979.00	2nd floor slab in progress.
10	Guest House at Govt. Medical College Bemina.	Batamaloo	835.80	May-09	Nov-11	231.00	604.80	2nd Slab laid.
11	Faculty Rooms over connecting Corridor of OPD /IPD Blocks at SMHS Hospital Srinagar.	Idgah	485.75	Feb-11		50.00	435.75	Working drawings under process.
12	Girls Hostel Block "B" at Govt. Medical College Srinagar.	Idgah	476.31	Feb-11		50.00	426.31	Test piles completed.
Total			20341.35			10271.16	10070.19	

SRINAGAR DISTRICT

JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED
STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION
IN KASHMIR DIVISION ENDING MAY, 2011 (05/2011)

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9

EXCISE AND TAXATION DEPARTMENT.

1	Excise and Taxation Work at Rambagh	Amirakadal	3458.00	Dec-05	Sep-11	3180.61	277.39	Phase 1st handedover to P/A. Phase 2nd 90% completed. Phase 3rd Services 65% completed.
---	-------------------------------------	------------	---------	--------	--------	---------	--------	---

TOTAL			3458.00			3180.61	277.39	
--------------	--	--	----------------	--	--	----------------	---------------	--

STATIONARY AND PRINTING DEPARTMENT.

1	Construction of Press Complex at Sampora, Pampore.		798.00	Feb-97	Mar-11	423.44	374.56	Store Block:- Building completed electrification & few finishing items yet to be done which shall be completed after eveacuation of Security Forces. Factory Block : Part "A" G/F columns raised and laying of RCC slab completed. Part "B" Columns work of F/F completed & slab laid. Brick work of G/F & F/F completed. Interior plastering of G/F & F/F completed including Door / window frames.
2	Stationary and Office Supplies Complex, Sempora		81.21	Aug-04	completed	80.50	0.71	Building completed.
b)	Phase-II		20.69	Mar-07	Dec-10	20.00	0.69	Kota stone flooring laid. Compound walling completed.

TOTAL			899.90			523.94	375.96	
--------------	--	--	---------------	--	--	---------------	---------------	--

SRINAGAR DISTRICT

JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED
STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION
IN KASHMIR DIVISION ENDING MAY, 2011 (05/2011)

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9

FOREST DEPARTMENT.

1	<u>Pollution Control Board Works Rajbagh, Srinagar.</u> i) Lab. Block.	Amirakadal	459.12	Dec-98	Jun-11	314.63	144.49	G/F & F/F completed including electrification / truss work & handedover.
---	---	------------	--------	--------	--------	---------------	---------------	--

TOTAL			459.12			314.63	144.49	
--------------	--	--	---------------	--	--	---------------	---------------	--

	<u>GOVT. ART EMPORIUM</u>							
1	Emporium Works, Srinagar	Amirakadal	541.67	Nov-02	Completed on 3/2006	338.50	203.17	Main building completed. Central Heating piping completed.

TOTAL			541.67			338.50	203.17	
--------------	--	--	---------------	--	--	---------------	---------------	--

CONSUMER AFFAIRS & PUBLIC DISTRIBUTION DEPARTMENT

1	Consumer Court Complex, Shaheed Gunj Srinagar.	Habbakadal	80.00	Nov-05	Mar-11	78.29	1.71	Building completed. Finishing work in progress.
---	--	------------	-------	--------	--------	--------------	-------------	---

TOTAL			80.00			78.29	1.71	
--------------	--	--	--------------	--	--	--------------	-------------	--

SRINAGAR DISTRICT

JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED
STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION
IN KASHMIR DIVISION ENDING MAY, 2011 (05/2011)

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9

TOURISM DEVELOPMENT DEPARTMENT

1	Construction of Shrine for Hazrat Mir Shamus-Ud-Din Iraqi	Zadibal	166.38	Feb-05		113.70	52.68	Minar work to entrance work in progress.
---	---	---------	--------	--------	--	---------------	--------------	--

Phase 2nd 172.00

TOTAL			338.38			113.70	52.68	
--------------	--	--	---------------	--	--	---------------	--------------	--

FIRE SERVICES DEPARTMENT

1	Fire Station Babdam							
a)	Phase Ist		40.00	Jul-04	Jun-06	40.00	0.00	Phase-I completed and handedover.
b)	Phase Iind		20.00	Jul-04	Jun-06	0.00	20.00	Phase-II foundation work completed.

2	Fire Service Station, Batmalloo	Batamaloo	23.00	Mar-06		11.88	11.12	Work in progress.
---	---------------------------------	-----------	-------	--------	--	--------------	--------------	-------------------

TOTAL			83.00			51.88	31.12	
--------------	--	--	--------------	--	--	--------------	--------------	--

SRINAGAR DISTRICT

JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED
STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION
IN KASHMIR DIVISION ENDING MAY, 2011 (05/2011)

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9

FINANCE DEPARTMENT.

Audit., Accounts & Treasuries & Accountancy Trg. School complex at Haftchinar, Srinagar.

1a)	Main Building/ Office	Batamaloo	489.00	Apr-94	Dec-07			Office Building completed and handed over.
						399.70	100.30	
b)	Compound Walling	Batamaloo	11.00		Completed			Walling completed.
c)	Accounts / Training School	Batamaloo	222.00	Dec-08	Mar-11	217.77	4.23	Framed structure incl. steel trusses/ CGI roofing completed. Plaster work completed. Sanitary / Plumbing in progress. POP in progress.
d)	Hostel Block	Batamaloo	535.00			31.86	503.14	70% pilling work completed. Work stopped as per the directions of Director Accounts & Treasuries.
TOTAL			1257.00			649.33	607.67	

LIBRARIES DEPARTMENT

1	SPS Library, M.A. Road, Srinagar	Amirakadal	1734.11	Jun-05	Dec-12	831.66	902.45	From axis 7 to 2, basement & 1st floor structure completed. Slab of 2nd floor in progress. Brick work in progress. Pile work for rest portion of building is in progress.
TOTAL			1734.11			831.66	902.45	

SRINAGAR DISTRICT

JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED
STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION
IN KASHMIR DIVISION ENDING MAY, 2011 (05/2011)

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9

IMPA

1(a)	IMPA Works Phase-I, M.A. Road Srinagar.	Amirakadal		Dec-04	Feb-10			Phase 1st:- Structure Completed. Finishing work 90% completed. Furnishing 70% completed.
(b)	Phase-II		889.56	Dec-04	Mar-10	801.34	88.22	Phase IInd:- Barracks / shed, Lav. Block for Security Forces, Face Lifting of IMPA Main building, Developments of Lawns, Compound Wall completed & handedover. Watch & Ward quarter completed except disposal lines which in progress.
(c)	Phase- III			Mar-06				Work completed.

TOTAL			889.56			801.34	88.22	
--------------	--	--	---------------	--	--	---------------	--------------	--

REVENUE DEPARTMENT

1	Haj House, Bemina	Batamaloo	1927.88	Nov-05	Phase 1st completed.	1615.00	312.88	Phase 1st:- Comprising of Receptions & Common facility completed. Phase 2nd:- Res. Block CGI sheet roofing (Colour coated) completed. Sanitary fittings and internal finishing work in progress.
---	-------------------	-----------	---------	--------	----------------------	---------	--------	---

TOTAL			1927.88			1615.00	312.88	
--------------	--	--	----------------	--	--	----------------	---------------	--

SRINAGAR DISTRICT

JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED
STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION
IN KASHMIR DIVISION ENDING MAY, 2011 (05/2011)

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9

SAINIK WELFARE

1	Sainik Bhawan, Batamaloo	Batamaloo	563.17	Oct-05		120.73	442.44	Demolition of old buildings completed. Block "B" raised upto floor 3 level with brick work in some portions completed. Further work heldup due to nonavailability of funds.
---	--------------------------	-----------	--------	--------	--	---------------	---------------	--

TOTAL			563.17			120.73	442.44	
--------------	--	--	---------------	--	--	---------------	---------------	--

ARCHIVES & MUSEUMS

1	Restoration of Hari Parbat Fort	Khanyar	213.00	Jul-06	May-11	200.30	12.70	89% work completed.
---	---------------------------------	---------	--------	--------	--------	---------------	--------------	---------------------

TOTAL			213.00			179.05	33.95	
--------------	--	--	---------------	--	--	---------------	--------------	--

JUDICIAL DEPARTMENT

1	Construction of High Court Complex, Srinagar	Habakadal	427.00	Nov-06	Jul-11	401.00	26.00	Structure completed. Laying of Canopy in progress. Basement Hall occupied by P/A. Panelling work in Judge Chambes & Corridors ducks completed. Finishing work in progress.
2	Lawyers Chambers	Habakadal	599.00	Feb-07	Dec-11	200.00	399.00	Block A & B:- Ground Floor slab completed. Block C:- Ground Floor slab in progress.

SRINAGAR DISTRICT

JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED
STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION
IN KASHMIR DIVISION ENDING MAY, 2011 (05/2011)

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9
3	Judicial Academy at Mominabad Srinagar	Batamaloo	533.61	Feb-08	3/2011 Except Auditorium & external Dev. Works	250.00	283.61	RCC framed structure completed. Steel Truss 80% completed / CGI roofing in progress. Finishing work in progress.
4	Administrative Block Advocate General High Court Srinagar	Batamaloo	126.13	Jan-11		30.00	96.13	Ground floor brick work in progress.
5	Conference Hall at High Court Sgr.	Habakadal				40.00	0.00	
TOTAL			1685.74			921.00	804.74	

Acadamey Art & Culture

1	Addition & Alteration / Renovation of Tagore Hall Complex Sgr.	Amirakadal	345.51	Nov-06		16.00	329.51	Colour coating roofing completed. The exterior plaster work excluding entrance portion (front portion) has been completed. Dismantling of Auditorium steps completed. Extension of Green Rooms in progress.
TOTAL			345.51			16.00	329.51	

SRINAGAR DISTRICT

JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED
STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION
IN KASHMIR DIVISION ENDING MAY, 2011 (05/2011)

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9

Public Service Commission

1	Office Complex Public Service Commission at Solina	Batamaloo	1852.00	Jul-08	Jul-11	1018.52	833.48	Block "A" RCC framed structure including roofing completed. Finishing work in progress. Block "B" RCC framed structure including roofing completed. Brick work 95% completed. Plaster work & Sanitary in progress. Block "C" Columns raised upto lintel level in basement floor.
---	--	-----------	---------	--------	--------	----------------	---------------	---

TOTAL			1852.00			1018.52	833.48	
--------------	--	--	----------------	--	--	----------------	---------------	--

Divisional Commissioner Office

1	Orphanage Complex at Harwan Sgr.	Sonwar	411.32	Aug-08	Apr-11	350.00	61.32	Building ready for hand over. External Development works 80% completed.
2(a)	Balance work Orphanage at Bemina Original Cost 103.00 Lacs	Batamaloo	130.50	Oct-09	Mar-11			Main Building incl. MS Grill in F/F & completed & ready for handing over.
(b)	Compound Walling / Earth Filling	Batamaloo	26.74			172.06	8.10	Brick work for compound walling 50% completed.
(c)	M.S Grill / Name Plate	Batamaloo	2.92					Work completed.
(d)	Furniture / Furnishing & other allied Items	Batamaloo	22.00					Work yet to be started (Cost offer under submission)

TOTAL			593.48			522.06	69.42	
--------------	--	--	---------------	--	--	---------------	--------------	--

SRINAGAR DISTRICT

JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED
STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION
IN KASHMIR DIVISION ENDING MAY, 2011 (05/2011)

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9

YOUTH SERVICES AND SPORTS

1	(Gindun) Sports Activity Centre & Swimming Pool at Rajbagh.	Amirakadal	1891.26	Nov-09		270.00	1621.26	Library Cum Restaurant:- Brick work in F/F in progress. Tennis Court:- WBM GI, GII, GIII completed. Football Ground:- Earth work & levelling completed. Turfing in progress. Swimming Pool:- Under Ground Soling completed. Approach Road:- RWBM GI & GII completed. Basket Ball Court:- WBM GI completed. Squash Courts:- Slab 1st in progress. Parking Area:- WBM GI completed. Drainage:- 80% completed.
---	---	------------	---------	--------	--	---------------	----------------	--

TOTAL			1891.26			270.00	1621.26
--------------	--	--	----------------	--	--	---------------	----------------

KENDRIYA VIDYALAYA SANGATHAN

1(a)	K.V.S No.1st at B.B Cantt.	Sonwar	679.48	Sep-06	Completed	665.15	14.33	Work completed as per sanction of estimates by KVS.
(b)	Additional Wokrs	Sonwar	28.00	Aug-09		20.00	8.00	Computer lab works completed. Soiling & concreting work of prayer ground also completed. Interlock tile work in progress.

TOTAL			707.48			685.15	22.33
--------------	--	--	---------------	--	--	---------------	--------------

SRINAGAR DISTRICT

JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED
STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION
IN KASHMIR DIVISION ENDING MAY, 2011 (05/2011)

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Estimated Cost	Date of Start	Anticipated Date of Completion	Total Funds Released	Balance with Project Authority	Physical Status
1	2	3	4	5	6	7	8	9

SOCIAL WELFARE DEPARTMENT

1	OBC Hostel at Islamia College Sgr.	Zadibal	574.36	Feb-10		66.00	508.36	Foundation and plinth nearing completion. Plinth beam work in progress.
---	------------------------------------	---------	--------	--------	--	--------------	---------------	---

TOTAL			574.36			66.00	508.36	
--------------	--	--	---------------	--	--	--------------	---------------	--

SHER-I-KASHMIR UNIVERSITY AGRICULTURE SCIENCE & TECHNOLOGY

1	Symposium Block SKUAST Srinagar.			Mar-11		300.00		Foundation footing in progress.
---	----------------------------------	--	--	--------	--	---------------	--	---------------------------------

TOTAL			0.00			300.00		
--------------	--	--	-------------	--	--	---------------	--	--

ESTATE DEPARTMENT

1	Additional Block New Sectt. Srinagar.	Batmaloo	2875.00	Mar-11		200.00	2675.00	Pilling work in progress.
---	---------------------------------------	----------	---------	--------	--	---------------	----------------	---------------------------

TOTAL			2875.00			200.00	2675.00	
--------------	--	--	----------------	--	--	---------------	----------------	--